




Road  
Commission  
of Kalamazoo  
County

Road Commission of Kalamazoo County  
Weekly Project Updates

**HAVE YOU SIGNED UP?**



## RCKC CONNECT

RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at:

[www.kalamazooountyroads.com](http://www.kalamazooountyroads.com)

### Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update for the **week of May 6, 2019**. For further information call 269-381-3171 or visit RCKC website [www.kalamazooountyroads.com](http://www.kalamazooountyroads.com).

“This information is made available to assist motorists in planning for construction delays,” Joanna Johnson, Managing Director of the Road Commission said. “Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a the work zone**. Remember, these projects signify progress in improving our infrastructure!”

*Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.*

**Alamo Township**

**Road:** **Ravine Road – 12th Street to US-131**  
**Current Status:** Concrete work anticipated for 5/3 and paving on 5/6, 5/7, dependent on weather  
**Detour:** **Road closed to through traffic - follow posted detour.**  
**Project Information:** This project includes pulverizing and paving from 12th Street to F Avenue  
**Start Date:** April 8, 2019  
**End Date:** May 10, 2019

\*\*\*\*\*

**Charleston Township**

**Road:** **38th Street – M-96 to 5200' north of M-96**  
**Current Status:** Milling butt joints and paving possible during the week of 5/6.  
**Detour:** **Temporary lane closures, expect delays.**  
**Project Information:** Completing road reconstruction project that was began in 2018. Paving top course of asphalt, tying in driveway approaches, and placing gravel shoulders.  
**Start Date:** May 6, 2019  
**End Date:** Late May

\*\*\*\*\*

**Climax Township**

**Road:** **ON Avenue – 42nd Street to Climax Village Limits**  
**Current Status:** Paving completed 4/24. Shoulder gravel to be scheduled.  
**Detour:** **Traffic to be maintained during project. Temporary flagging operations may be necessary.**  
**Project Information:** Milling and asphalt paving.  
**Start Date:** April 19, 2019  
**End Date:** Mid-May

**Road:** **36th Street – over Dorrance Creek (2018 Construction)**  
**Current Status:** Concrete surface coating, weather permitting.  
**Detour:** **Shoulder closures will be utilized to complete the work**  
**Project Information:** Bridge Replacement - 2018  
**Start Date:** April 15, 2019  
**End Date:** May 10, 2019

\*\*\*\*\*

Comstock Township

**Road:** ML Avenue – 35th Street to 36th Street  
Current Status: Road has been pulverized. Plan to pave late May.  
**Detour:** Road closed to thru traffic. Local traffic proceed with caution.  
Project  
Information: Reconstructing road by adding gravel, pulverizing and repaving.  
Start Date: April 22, 2019  
End Date: Late May 2019

\*\*\*\*\*

Cooper Township

**Road:** Tahoe Avenue – Mountain Ridge Street to North Peak Street  
Current Status: Milling possible week of 5/13  
**Detour:** Traffic to be maintained during project. Temporary flagging operations may be necessary.  
Project  
Information: Milling, asphalt paving, and chip seal.  
Start Date: Week of 4/22  
End Date: Mid-June

**Road:** 24th Street – FG Avenue to 2,640' north of FG Avenue (Cooper / Richland Townships)  
Current Status: Paving complete. Shoulder gravel to be scheduled.  
**Detour:** Traffic to be maintained during project. Temporary flagging operations may be necessary.  
Project  
Information: Milling, asphalt paving, and chip seal.  
Start Date: April 19, 2019  
End Date: Mid-June

\*\*\*\*\*

Oshtemo Township

**Road:** KL Avenue – 11th Street to Drake Road  
Current Status: Contractor to begin work May 6th, weather permitting  
**Detour:** Road Closed to Thru Traffic. Detour is W. Michigan to 11th Street.  
Project  
Information: Complete project from 2018 - road widening, shoulders, and road resurfacing  
Start Date: May 6, 2019  
End Date: Early June

**Road:** **Drake Road Trail (North Section) – Green Meadow Road to M-43**  
**Current Status:** Contractor is grading for trail placement between Green Meadow Road and Stonebrooke Avenue. Concrete work to begin the week of May 6th.

**Detour:** **None. Single lane closures.**

**Project Information:** Non-motorized construction on the west side of Drake Road. Sidewalk ramp improvements on the east side of Drake Road from Arboretum Road to the north and pedestrian signal improvements throughout.

**Start Date:** April 25, 2019  
**End Date:** mid-August 2019

\*\*\*\*\*

**Pavilion Township**

**Road:** **East Long Lake Drive – R Avenue to 25th Street**  
**Current Status:** Contractor to start drainage improvements week of May 13th

**Detour:** **Traffic to be maintained during the project. Shoulder closures and temporary flagging operations may be necessary at times**

**Project Information:** Road resurfacing - milling to 4 inch depth and overlay

**Start Date:** Week of April 29th  
**End Date:** 3 weeks from actual start date

\*\*\*\*\*

**Richland Township**

**Road:** **24th Street – FG Avenue to 2,640' north of G Avenue (Cooper / Richland Townships)**  
**Current Status:** Paving complete. Shoulder gravel to be scheduled.

**Detour:** **Traffic to be maintained during project. Temporary flagging operations may be necessary.**

**Project Information:** Milling, asphalt paving, and chip seal.

**Start Date:** April 19, 2019  
**End Date:** Mid-June

**Road:** **DE Avenue – 34th Street to 35th Street**  
**Current Status:** Milling possible late week of 5/6

**Detour:** **Traffic to be maintained during project. Temporary flagging operations may be necessary.**

**Project Information:** Milling, asphalt paving, and chip seal.

**Start Date:** Week of 4/22/19  
**End Date:** Mid-June

\*\*\*\*\*

**Ross Township**

**Road:** 42nd Street – 4,000' north of M-89 to C Avenue  
**Current Status:** Possibly begin placing gravel and pulverizing week of 5/6.  
**Detour:** **Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**  
**Project Information:** Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.  
**Start Date:** Week of 4/29  
**End Date:** Late June

**Road:** 44th Street – Augusta Drive to 528' north of Augusta Drive, 44th Street – EF Avenue to 2,955' north of EF Avenue  
**Current Status:** Possibly begin placing gravel 5/3 and pulverizing 5/4. Weather pending.  
**Detour:** **Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**  
**Project Information:** Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.  
**Start Date:** Week of 4/29  
**End Date:** Late June

**Road:** 44th Street – C Avenue to Baseline Road, Baseline Road – 44th Street to 1,920' east of 44th Street  
**Current Status:** Possibly begin placing gravel and pulverizing week of 5/6.  
**Detour:** **Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**  
**Project Information:** Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.  
**Start Date:** Week of 4/29  
**End Date:** Late June

**Road:** 45th Street – B Avenue to Baseline Road  
**Current Status:** Possibly begin placing gravel and pulverizing week of 5/6.  
**Detour:** **Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.  
Start Date: Week of 4/29  
End Date: Late June

**Road: Baseline Road – 39th Street to 42nd Street**  
Current Status: Possibly begin placing gravel and pulverizing week of 5/6.  
**Detour: Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.  
Start Date: Week of 4/29  
End Date: Late June

**Road: EF Avenue – 42nd Street to 44th Street**  
Current Status: Possibly begin placing gravel 5/3 and pulverizing 5/4. Weather pending.  
**Detour: Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.  
Start Date: Week of 4/29  
End Date: Late June

**Road: FG Avenue – 39th Street to Village of Augusta Westerly Limits**  
Current Status: Gravel placed. Pulverizing possible 5/3.  
**Detour: Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.  
Start Date: Week of 4/29  
End Date: Late June

\*\*\*\*\*

**Schoolcraft Township**

**Road: Oakland Drive – U Avenue to City Limits**  
Current Status: Milling occurring on 4/26 with paving on 5/3

**Detour:** Traffic to be maintained during project. Temporary flagging operations may be necessary.

Project Information: This project includes milling and asphalt paving  
Start Date: April 26, 2019  
End Date: May 6, 2019

\*\*\*\*\*

**Texas Township**

**Road:** Tillman Drive – Riedell Drive to Stadium Drive, Riedell Drive – Coronet Drive to Farallon Drive, Deerfield Trail – 283' West of Coronet Drive to Riedell Drive, Farallon Drive – Callaway Drive to Riedell Drive, Coronet Drive – Callaway Drive to Riedell Drive, Callaway Drive – Coronet Drive to 1st Street, Embassy Street – O Avenue to Deerfield Trail, Duval Circle – 853' West of Embassy Street to Embassy Street, Martell Court – Embassy Street to 500' East of Embassy Street

Current Status: Milling occurring on 4/22-4/25 with paving on 5/3 and continuing into the week of 5/6

**Detour:** Traffic to be maintained during project. Temporary flagging operations may be necessary.

Project Information: This project includes milling and asphalt paving  
Start Date: April 23, 2019  
End Date: May 2, 2019

**Road:** North Eagle Lake Drive - 600' West of East Eagle Lake Drive to East Eagle Lake Drive

Current Status: Road Closed

**Detour:** No Detour

Project Information: Temporary Emergency for Lake Water Flooding of Road  
Start Date: March 25, 2019  
End Date: TBD

\*\*\*\*\*

**Wakeshma Township**

**Road:** 39th Street – V Avenue to U Avenue (2 year project)

Current Status: Pulverizing complete. Plan to pave late May

**Detour:** Road closed to thru traffic. Local traffic proceed with caution.

Project Information: Reconstructing road by adding gravel, pulverizing and repaving.  
Start Date: April 16, 2019

End Date: Late May 2019

\*\*\*\*\*

**County Wide Projects**

**Road:** Crack filling various roads in Kalamazoo County  
**Current Status:** Crack filling starting the week of 4/22/19, weather pending. Starting in Comstock and working counterclockwise through county.  
**Detour:** Traffic to be maintained during project. Temporary flagging operations may be necessary.

Project Information:  
**Information:** Crack filling  
**Start Date:** Week of 4/22/19  
**End Date:** August 1, 2019

**Road:** Hot Mix Asphalt Wedging on various roads in Kalamazoo County  
**Current Status:** Wedging to begin the week of 4/22/19 starting in Comstock township and working counterclockwise through the county.  
**Detour:** Traffic to be maintained during project. Temporary flagging operations may be necessary.

Project Information:  
**Information:** HMA wedging  
**Start Date:** April 23, 2019  
**End Date:** Mid-June

**Road:** Pavement Marking on various roads in Kalamazoo County  
**Current Status:** Work to begin 5/6  
**Detour:** Expect delays in work zones.

Project Information:  
**Information:** Pavement Marking  
**Start Date:** May 6, 2019  
**End Date:** Late October

###