


Road
Commission
of Kalamazoo
County

Road Commission of Kalamazoo County
Weekly Project Updates

HAVE YOU SIGNED UP?



RCKC CONNECT

RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at:

www.kalamazooountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update for the **week of June 20, 2022**. For further information call 269-381-3171 or visit RCKC website www.kalamazooountyroads.com.

“This information is made available to assist motorists in planning for construction delays,” Joanna Johnson, Managing Director of the Road Commission said. “Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a work zone**. Remember, these projects signify progress in improving our infrastructure!”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road: **6th Street - H Avenue to F Avenue (Alamo / Oshtemo Townships)**
Current Status: Cutting high side shoulders completed. Tree removal to take place throughout project. Guardrail to be reinstalled between H Ave and G Ave. Mailboxes to be adjusted closer to the road. Roadway asphalt overlay paving this season.

Detour: **Single Lane Closures.**
Project Information: This project includes road surface milling and asphalt resurfacing, work to improve drainage and erosion by installing and rehabilitating spillways.

Start Date: May 2, 2022
End Date: October 1, 2022

Charleston Township

Road: **Miller Drive - 0.2 miles east of 35th Street to 38th Street (Charleston / Comstock Townships)**
Current Status: Fog seal construction joint completed

Detour: **None**
Project Information: This project includes existing road surface milling, asphalt resurfacing, re-establishing shoulders, and tree removals.

Start Date: April 22, 2022
End Date: Late-June

Climax Township

Road: **TS Avenue - 47th Street to 48th Street**
Current Status: Culvert installation and ditching end of June

Detour: **None**
Project Information: This project includes tree removal, ditching, culvert replacement, and gravel placement.

Start Date: April 19, 2022
End Date: Late- June

Road: **47th Street - S Avenue to TS Avenue**
Current Status: Culvert installation and ditching end of June

Detour: **None**
Project Information: This project includes tree removal, ditching, culvert replacement, and gravel placement.

Start Date: April 19, 2022
End Date: Late- June

Comstock Township

Road: Saginaw Drive – 28th Street to Bailey Street
Current Status: Culvert Installation and Tree removal End June
Detour: None
Project Information: This project includes high shoulders, gravel, pulverizing, culvert installation, ditching, HMA base and surface paving, and tree trimming/removal
Start Date: April 27, 2022
End Date: Late-June

Road: Ligget Street – 28th Street to Bailey Street
Current Status: Culvert Installation and tree removal End June
Detour: None
Project Information: This project includes high shoulders, gravel, pulverizing, culvert installation, ditching, HMA base and surface paving, and tree trimming/removal
Start Date: April 27, 2022
End Date: Late-June

Road: Bailey Street – Ligget Street to Saginaw Drive
Current Status: Culvert Installation and Tree removal End June
Detour: None
Project Information: This project includes high shoulders, gravel, pulverizing, culvert installation, ditching, HMA base and surface paving, and tree trimming/removal
Start Date: April 27, 2022
End Date: Late-June

Road: Collette Avenue – 1,300' north of Electra Street to Electra Street, Benedict Avenue – 1,300' north of Electra Street to Electra Street, Daniel Street – 1,300' north of Electra Street to Electra Street, Charles Avenue – Daniel Street to Shields Street, Shields Street – 1,300' north of Electra Street to Electra Street
Current Status: Gravel Installation Mid July
Detour: None
Project Information: This project includes High Shoulders, gravel, pulverizing, culvert installation, Leaching Basins, Ditching, HMA base and surface paving, and tree trimming/removal
Start Date: May 9, 2022
End Date: Late-July

Road: Landing Way – 1,600’ south of G Avenue to G Avenue
Current Status: Restoration Early June, Fog Seal Construction Joint
Detour: None
Project Information: This project includes tree trimming/removal, milling, HMA surface course
Start Date: April 28, 2022
End Date: Mid-June

Road: Sprinkle Road - E. Main Street to G Avenue
Current Status: Finishing concrete work on 6/18. Week of 6/20 asphalt wedging in curves for southbound lanes, milling and shoulder gravel placement. Paving towards the end of the week.
Detour: No detour. Lane closures only.
Project Information: This project includes road surface milling and asphalt resurfacing, updating sidewalk ramps at H Avenue, improving safety by installing concrete pavement in the median and shoulders for rumble strips, and reducing roadside slopes.
Start Date: February 21, 2022
End Date: September 16, 2022

Road: 35th Street at Shadowlane Avenue
Current Status: Awaiting pole fabrication. No work anticipated until Fall 2022.
Detour: No detours or closures.
Project Information: This project includes a traffic signal replacement with a new mast arm traffic signal.
Start Date: April 11, 2022
End Date: November 15, 2022

Road: Miller Drive - 0.2 miles east of 35th Street to 38th Street (Comstock / Charleston Townships)
Current Status: Fog Seal construction joint completed
Detour: None
Project Information: This project includes High Shoulders, Trees, Milling, HMA Surface Course
Start Date: April 22, 2022
End Date: Mid June

Kalamazoo Township

Road: Barney Road - Nichols Road to Douglas Avenue

Current Status: Paving back utility cuts at the interseciton of Douglas Avenue at Barney Road the week of 6/20. Once complete the detour for Douglas Avenue will be removed. Removal work will continue along Barney Road the week of 6/20.

Detour: **Road closed to through traffic during the project. The detour route is Douglas Avenue, Ravine Road, and Nichols Road.**

Project Information: This project includes road surface milling and asphalt resurfacing, curb and gutter work along with drainage improvements.

Start Date: April 18, 2022

End Date: September 1, 2022

Road: **Mosel Avenue - Douglas Avenue to Riverview Drive**

Current Status: Awaiting pole fabrication. No work anticipated until Fall 2022.

Detour: **No detours or closures.**

Project Information: This project includes traffic signal replacements and upgrades for the intersections of Mosel Avenue at Riverview Drive, Burdick Street, Westnedge Avenue, and Douglas Avenue.

Start Date: March 3, 2022

End Date: October 15, 2022

Oshtemo Township

Road: **Boyce Drive – H Avenue to Emneth Avenue, Emneth Avenue – Boyce Avenue to Cotswold Street, Cotswold Avenue – H Avenue to Emneth Avenue**

Current Status: Restoration Late June, Fog Seal Construction Joint

Detour: **None**

Project Information: This project includes High Shoulders, Milling, HMA Base Course, HMA Surface Course

Start Date: May 4, 2022

End Date: Late-June

Road: **Buckham Wood Drive – 9th Street to Caddam Wood Avenue, Caddam Wood Avenue – Laurel Wood Street to Buckham Wood Drive, Laurel Wood Street – Buckham Wood Drive to Caddam Wood Avenue, Wood Hollow Avenue – Buckham Wood Drive to 75’ north of Buckham Wood Drive, Beymoure Street – 150’ south of Caddam Wood Avenue to Caddam Wood Avenue**

Current Status: Restoration Late June, Fog Seal Construction Joint

Detour: **None**

Project Information: This project includes milling, HMA surface course

Start Date: April 27, 2022

End Date: Late-June

Road: Old Savannah Drive – H Avenue to Stone Mountain Drive, Stone Mountain Drive – Stone Mountain Drive to 550' north of Stone Mountain Drive

Current Status: Restoration Late June, Fog Seal Construction Joint

Detour: None

Project Information: This project includes milling, HMA surface course

Start Date: April 24, 2022

End Date: Late-June

Pavilion Township

Road: 32nd Street - OP Avenue to O Avenue

Current Status: Gravel Installation early June and Tree removal late June

Detour: None

Project Information: This project includes tree removal, addition of gravel, pulverizing, culvert replacement, fine grading, and double chip seal.

Start Date: April 22, 2022

End Date: Late July

Road: S Avenue - 29th Street to 34th Street

Current Status: Finishing topsoil placement and restoration along the road edge. Permanent sign installation early week of 6/20. RCKC crews chip sealing the week of 6/27 with fog seal and pavement markings to follow.

Detour: Follow posted detour route: 29th Street to Q Avenue to 34th Street.

Project Information: This project will reconstruct the road by crushing the old road surface, placing new asphalt, updating some drainage culverts, improving grades in the curves and widening the shoulder.

Start Date: March 14, 2022

End Date: June 30, 2022

Richland Township

Road: 29th Street - AB Avenue to 3,000' north of AB Avenue

Current Status: Gravel installation Late June

Detour: None

Project Information: This project includes tree removal, addition of gravel, pulverizing, culvert replacement, fine grading, double chip seal, and fog seal.

Start Date: April 18, 2022

End Date: Late-July

Schoolcraft Township

Road: Surry Avenue - Blue Ridge Drive to Oakland Drive, Blue Ridge Drive - Crimora Drive to 382' north of Surry Avenue, Crimora Drive - Blue Ridge Drive to Surry Drive

Current Status: Roadside Restoration End of June

Detour: None

Project Information: This project includes milling and HMA overlay.

Start Date: April 28, 2022

End Date: Late-June

Texas Township

Road: Eagle Lake Drive - 1,560' west of East Eagle Lake Drive to East Eagle Lake Drive

Current Status: Milling of Asphalt and Paving Week of 06/20/2022

Detour: Traffic to be maintained during project. Temporary traffic regulators may be necessary.

Project Information: This project includes drainage improvements, pulverizing, milling, and HMA paving

Start Date: May 9, 2022

End Date: Early July

Road: Queen Victoria Lane - Veronica Street to 12th Street

Current Status: Milling of Asphalt Week of 06/20/2022

Detour: None

Project Information: This project includes milling and HMA overlay.

Start Date: Week of 06/20/2022

End Date: Mid July

Road: R Avenue - 6th Street to 8th Street

Current Status: Ditching & Installing Culverts Week of 6/27/2022

Detour: None

Project Information: This project includes milling, HMA surface coarse, culverts, and tree removal/trimming.

Start Date: Week of 06/27/2022

End Date: Late July

Road: R Avenue - 8th Street to 12th Street

Current Status: Ditching & Installing Culverts Week of 6/20/2022

Detour: None

Project Information: This project includes milling, HMA surface coarse, culverts, and tree removal/trimming.
Start Date: Week of 06/20/2022
End Date: Late July

Road: Vail Drive - Corners Cove Street to Aspen Lane, Canyon Drive - Vail Drive to Inverness Drive, Aspen Lane - Vail Drive to Inverness Drive, Inverness Drive - Canyon Drive to 8th Street

Current Status: Milling of Asphalt Week of 06/20/2022

Detour: None

Project Information: This project includes milling and HMA overlay.

Start Date: Week of 06/20/2022

End Date: Mid July

Wakeshma Township

Road: V Avenue - 42nd Street to 44th Street

Current Status: Gravel installation Late June

Detour: None

Project Information: This project includes tree removal, addition of gravel, pulverizing, culvert replacement, fine grading, double chip seal, and fog seal.

Start Date: April 19, 2022

End Date: Late July

County Wide Projects

Road: Crack filling on various roads in Kalamazoo County

Current Status: Crack Fill continues week of 06/20/2022 in Pavilion Township and Climax Township

Detour: None, but slight delays will be common, as this is a mobile operation.

Project Information: This project will include the cleaning of dirt and debris from cracks and sealing with crack fill.

Start Date: May 2, 2022

End Date: Mid-November

Road: Hot Mix Asphalt Wedging on various roads in Kalamazoo County

Current Status: Wedging will continue for the week of 06/20/2022 in Brady, Climax, and Pavilion Townships.

Detour: Traffic to be maintained during project. Temporary traffic regulators may be necessary.

Project Information: Wedging

Start Date: April 25, 2022

End Date: November 15, 2022

Road: Pavement Marking on various roads in Kalamazoo County
Current Status: Countywide pavement markings will occur as weather permits.
Detour: No detours or closures.
Project Information: Pavement Markings
Start Date: April 15, 2022
End Date: November 15, 2022

###