



Road Commission of Kalamazoo County
Weekly Project Updates

HAVE YOU SIGNED UP?



Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazoocountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update for the **week of July 29, 2024**. For further information call 269-381-3171 or visit RCKC website www.kalamazoocountyroads.com.

“This information is made available to assist motorists in planning for construction delays,” Joanna Johnson, Managing Director of the Road Commission said. “Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a work zone**. Remember, these projects signify progress in improving our infrastructure!”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road: AB Avenue - 1st Street to 7,900' east of 1st Street
Current Status: Tree removal and Chip Seal to follow
Detour: None
Project Information: Pulverize, Double Chip Seal
Start Date: June 25, 2024
End Date: August 31, 2024

Road: D Avenue - 6th Street to Ravine Road
Current Status: Tree removal and trimming complete. Road work to begin 8/12.
Detour: None
Project Information: This project includes tree removal and trimming, drainage improvements, asphalt paving, and restoration.
Start Date: April 8, 2024
End Date: September 30, 2024

Charleston Township

Road: Mercury Drive - MN Avenue to East Michigan Avenue
Current Status: Tree trimming and centerline fog seal week of 7/29. At this time, MN Avenue will be closed from 44th Street to Mercury Drive.
Detour: MN Avenue and Mercury Drive will be closed to through traffic during the project. The detour route is East Michigan Avenue and 40th Street.
Project Information: This project includes asphalt milling and resurfacing and some curb and gutter installation.
Start Date: May 28, 2024
End Date: August 2, 2024

Road: MN Avenue - 44th Street to Mercury Drive
Current Status: Tree trimming and centerline fog seal week of 7/29. At this time, MN Avenue will be closed from 44th Street to Mercury Drive.
Detour: MN Avenue and Mercury Drive will be closed to through traffic during the project. The detour route is East Michigan Avenue and 40th Street.
Project Information: This project includes widening for a turn lane at 44th Street, milling and paving, and realignment of the intersection of MN Avenue at Mercury Drive.

Start Date: May 28, 2024
End Date: August 2, 2024

Comstock Township

Road: ML Avenue - Sprinkle Road to 26th Street
Current Status: Restoration and shoulder gravel upcoming
Detour: None
Project Information: This project includes asphalt milling, asphalt paving, drainage improvements, curb & gutter replacement, and restoration.
Start Date: May 28, 2024
End Date: August 7, 2024

Kalamazoo Township

Road: Davis-Olmstead Drain - Olmstead Road to Olmstead Road
Current Status: Culvert installation continuing week of 7/29.
Detour: Brookfield Ave and Springfield Ave will be closed at alternate times during the project. The detour route is around the block on either Greenfield Ave or Market St.
Project Information: This project includes culvert replacements at two road crossings in addition to stream bank restoration.
Start Date: April 1, 2024
End Date: October 25, 2024

Road: Squires Drive - Drake Road to Ravine Road
Current Status: Restoration, signing, pavement markings the week of 7/29. The intersection will be closed and a detour route will be posted.
Detour: Squires Drive/H Avenue will be closed. The detour route is 10th Street, West Main, Nichols and Ravine Road. Drake Road will be closed to through traffic. The detour is Grand Prairie, Nichols, and Ravine Road.
Project Information: This project includes construction of a roundabout at the intersection of Drake Road at Squires Drive. Squires Drive will also be reconstructed with shoulder widening and drainage improvements.
Start Date: March 1, 2024
End Date: August 9, 2024

Road: Douglas Avenue - City of Kalamazoo Limits to Barney Road / Mosel Avenue

Current Status: For week of 7/29 paving is anticipated. The road will be closed between Mosel Ave and US131 BL.
Detour: **Douglas Avenue will be closed during the project. The detour route is Mosel Ave, Westnedge Ave and Park St, and Patterson St.**
Project Information: This project includes milling and resurfacing, storm sewer improvements, and curb and gutter replacement.
Start Date: April 26, 2024
End Date: August 30, 2024

Oshtemo Township

Road: **9th Street - Stadium drive to KL Avenue**
Current Status: Roadside restoration the week of 7/29.
Detour: **None**
Project Information: This project includes asphalt milling, asphalt paving, manhole adjustments, tree trimming, and restoration.
Start Date: April 15, 2024
End Date: August 10, 2024

Road: **Stadium Drive - 8th Street to 9th Street**
Current Status: Adjusting manholes, roadside restoration, pavement markings week of 7/29.
Detour: **None**
Project Information: This project includes asphalt milling, asphalt paving, manhole adjustments, tree trimming, and restoration.
Start Date: April 15, 2024
End Date: August 10, 2024

Pavilion Township

Road: **T Avenue - 34th Street to 36th Street**
Current Status: Awaiting Pavement Markings
Detour: **none**
Project Information: Rubber Chip Seal
Start Date: June 21, 2024
End Date: August 31, 2024

Prairie Ronde Township

Road: 6th Street - XY Avenue to W Avenue, WX Avenue - 6th Street to 6th Street
Current Status: Awaiting Fog Seal
Detour: none
Project Information: Rubber Chip Seal/ Fog Seal
Start Date: June 24, 2024
End Date: August 14, 2024

Road: YZ Avenue - 7th Street to 125' east of Prairie Brook Street
Current Status: Awaiting Fog Seal
Detour: none
Project Information: Rubber Chip Seal/ Fog Seal
Start Date: June 24, 2024
End Date: August 14, 2024

Richland Township

Road: Greer Drive - 35th Street to 4,600' east of 35th Street *
Current Status: Tree work complete, drainage improvements to follow
Detour: None
Project Information: HMA Overlay
Start Date: May 13, 2024
End Date: August 14, 2024

Texas Township

Road: 1st Street - P Avenue to 2,587' north of P Avenue
Current Status: Shoulder Gravel, and restoration to follow
Detour: none
Project Information: HMA Overlay, drainage improvements and tree work
Start Date: June 10, 2024
End Date: August 30, 2024

Road: 2nd Street - R Avenue to Q Avenue
Current Status: Driveway adjustments, stump grinding and drainage improvements upcoming
Detour: none
Project Information: Tree Pruning and Removal, HMA Paving, Shoulder Gravel, Restoration.

Start Date: July 15, 2024
End Date: September 30, 2024

Road: 1st Street - 3,306' south of Stadium Drive to Stadium Drive
Current Status: Shoulder Gravel, and restoration to follow
Detour: none
Project Information: Tree Pruning and Removal, HMA Cold Milling and Paving, Shoulder Gravel, Ditch Cleanout, Restoration.
Start Date: July 15, 2024
End Date: September 30, 2024

Road: PQ Avenue - 3rd Street to 4th Street
Current Status: Driveway adjustments, stump grinding and drainage improvements upcoming
Detour: None
Project Information: Tree Pruning and Removal, HMA Cold Milling and Paving, Shoulder Gravel, Ditch Cleanout, Restoration.
Start Date: May 28, 2024
End Date: August 14, 2024

Wakeshma Township

Road: W Avenue - 42nd Street to 44th Street
Current Status: Week of 7/29 restoration and pavement markings are anticipated to occur. Road will remain closed.
Detour: W Avenue will be closed and detoured to traffic. The detour route is 42nd Street, R Avenue, 1/2 Mile Road, K Drive S, 2 Mile Road, O Drive S, and 1 1/2 Mile Road.
Project Information: This project includes roadway crushing, shaping, resurfacing, shoulder widening, and drainage improvements.
Start Date: April 1, 2024
End Date: August 2, 2024

County Wide Projects

Road: Pavement Marking on various roads in Kalamazoo County
Current Status: Pavement markings installation on projects countywide
Detour: Expect delays in work zones. Please do not follow pavement marking operations too close, as to avoid potential paint on vehicles.
Project Information: Pavement Marking on various roads in Kalamazoo County

Start Date: June 3, 2024
End Date: November 15, 2024

###