
FOR IMMEDIATE RELEASE DATE: FRIDAY, AUGUST 5, 2022



Road Commission of Kalamazoo County Weekly Project Updates

HAVE YOU SIGNED UP?



RCKC CONNECT

RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazoocountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update for the *week of August 8, 2022*. For further information call 269-381-3171 or visit RCKC website www.kalamazoocountyroads.com.

"This information is made available to assist motorists in planning for construction delays," Joanna Johnson, Managing Director of the Road Commission said. "Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a work zone**. Remember, these projects signify progress in improving our infrastructure!"

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road: 6th Street - H Avenue to F Avenue (Alamo / Oshtemo Townships)

Current Status: Driveways to be adjusted in preparation for asphalt overlay paving this

construction season. Tree removal to take place throughout project.

Detour: Single Lane Closures.

Project Information: This project includes road surface milling and asphalt resurfacing, work

to improve drainage and erosion by installing and rehabilitating

spillways.

Start Date: May 2, 2022 End Date: October 15, 2022

Charleston Township

Road: Miller Drive - 0.2 miles east of 35th Street to 38th Street (Charleston /

Comstock Townships)

Current Status: Ditching, Shoulder Gravel, Culverts

Detour: None

This project includes existing road surface milling, asphalt resurfacing, Project Information:

re-establishing shoulders, and tree removals.

Start Date: April 22, 2022 End Date: August 25, 2022

Climax Township

Road: TS Avenue - 47th Street to 48th Street

Current Status: Tree Removal to follow

Detour: None

This project includes tree removal, ditching, culvert replacement, and Project Information:

gravel placement.

Start Date: April 19, 2022 End Date: September 1, 2022

Road: 47th Street - S Avenue to TS Avenue

Current Status: Ditching week of 08/08

Detour: None

Project Information: This project includes tree removal, ditching, culvert replacement, and

gravel placement.

Start Date: April 19, 2022 End Date: September 1, 2022

Comstock Township

Road: Saginaw Drive – 28th Street to Bailey Street

Current Status: Culvert installation week of 08/08/22

Detour: None

Project Information: This project includes high shoulders, gravel, pulverizing, culvert

installation, ditching, HMA base and surface paving, and tree

trimming/removal

Start Date: April 27, 2022 End Date: August 25, 2022

Road: Ligget Street – 28th Street to Bailey Street

Current Status: Culvert installation week of 08/08/22

Detour: None

Project Information: This project includes high shoulders, gravel, pulverizing, culvert

installation, ditching, HMA base and surface paving, and tree

trimming/removal

Start Date: April 27, 2022 End Date: August 25, 2022

Road: Bailey Street – Ligget Street to Saginaw Drive

Current Status: Culvert installation week of 08/08/22

Detour: None

Project Information: This project includes high shoulders, gravel, pulverizing, culvert

installation, ditching, HMA base and surface paving, and tree

trimming/removal

Start Date: April 27, 2022 End Date: August 25, 2022

Road: Collette Avenue – 1,300' north of Electra Street to Electra Street,

Benedict Avenue – 1,300' north of Electra Street to Electra Street, Daniel Street – 1,300' north of Electra Street to Electra Street, Charles Avenue – Daniel Street to Shields Street, Shields Street – 1,300' north

of Electra Street to Electra Street

Current Status: Leaching basin installation week of 08/08/22

Detour: Non-

Project Information: This project includes High Shoulders, gravel, pulverizing, culvert

installation, Leaching Basins, Ditching, HMA base and surface paving,

and tree trimming/removal

Start Date: May 9, 2022 End Date: August 22, 2022 Road: Landing Way – 1,600' south of G Avenue to G Avenue

Current Status: Restoration week of 08/22/22

Detour: None

Project Information: This project includes tree trimming/removal, milling, HMA surface

course

Start Date: April 28, 2022 End Date: August 22, 2022

Road: Homer Street – Gleason Street to M-96, Jones Street – Gleason Street

to M-96, Level Street – Gleason Street to M-96, Hunt Street – 200'

south of Gleason Street to M-96

Current Status: Manhole adjusts to follow

Detour: None

This project includes High Shoulders, Leaching Basins, Trees, Milling, Project Information:

HMA Base Coarse, HMA Surface Course

Start Date: April 28, 2022 End Date: August 22, 2022

Road: 35th Street at Shadowlane Avenue

Current Status: Awaiting pole fabrication. No work anticipated until Fall 2022.

Detour: No detours or closures.

This project includes a traffic signal replacement with a new mast arm

Project Information: traffic signal.

Start Date: April 11, 2022 End Date: November 15, 2022

Road: Miller Drive - 0.2 miles east of 35th Street to 38th Street (Comstock /

Charleston Townships)

Current Status: Ditching, Shoulder Gravel, Culverts

Detour: None

Project Information: This project includes High Shoulders, Trees, Milling, HMA Surface

Course

Start Date: April 22, 2022 End Date: August 25, 2022

Cooper Township

Road: Mt. Olivet Road - G Avenue to Riverview Drive

Current Status: Driveway adjustments, roadway milling at G Avenue and at hill east of

Riverview Drive to take place prior to roadway asphalt overlay paving.

Possible storm sewer work near Riverview Drive.

Detour: Full closure for work at G Avenue intersection. Detour on G Ave to

Riverview Drive. Single lane closures for remainder of work.

Project Information: This project includes road surface milling and asphalt replacement and

drainage improvements north of G Avenue and improvements to

reduce erosion on the hills.

Start Date: July 11, 2022 End Date: October 15, 2022

Kalamazoo Township

Road: Barney Road - Nichols Road to Douglas Avenue

Current Status: Week of 08/08 Structure adjustments, Restoration and possibly milling.

Tentative paving week of 08/15

Detour: Road closed to through traffic during the project. The detour route is

Douglas Avenue, Ravine Road, and Nichols Road.

Project Information: This project includes road surface milling and asphalt resurfacing, curb

and gutter work along with drainage improvements.

Start Date: April 18, 2022 End Date: September 1, 2022

Road: Mosel Avenue - Douglas Avenue to Riverview Drive

Current Status: Awaiting pole fabrication. Poles are anticipated to be finished mid

August.

Detour: No detours or closures.

Project Information: This project includes traffic signal replacements and upgrades for the

intersections of Mosel Avenue at Riverview Drive, Burdick Street,

Westnedge Avenue, and Douglas Avenue.

Start Date: March 3, 2022 End Date: October 15, 2022

Oshtemo Township

Road: Boyce Drive – H Avenue to Emneth Avenue, Emneth Avenue – Boyce

Avenue to Cotswold Street, Cotswold Avenue - H Avenue to Emneth

Avenue

Current Status: Restoration week of 08/22/22

Detour: None

Project Information: This project includes High Shoulders, Milling, HMA Base Course, HMA

Surface Course

Start Date: May 4, 2022 End Date: August 29, 2022 Road: Buckham Wood Drive – 9th Street to Caddam Wood Avenue, Caddam

Wood Avenue – Laurel Wood Street to Buckham Wood Drive, Laurel Wood Street – Buckham Wood Drive to Caddam Wood Avenue, Wood Hollow Avenue – Buckham Wood Drive to 75' north of Buckham Wood Drive, Beymoure Street – 150' south of Caddam Wood Avenue

to Caddam Wood Avenue

Current Status: Restoration week of 08/22/22

Detour: None

Project Information: This project includes milling, HMA surface course

Start Date: April 27, 2022 End Date: August 29, 2022

Road: KL Avenue – Almena Drive to Oshtemo Trace

Current Status: Restoration week of 08/22/22

Detour: None

Project Information: This project includes milling, HMA surface course

Start Date: April 7, 2022 End Date: August 29, 2022

Road: Old Savannah Drive – H Avenue to Stone Mountain Drive, Stone

Mountain Drive - Stone Mountain Drive to 550' north of Stone

Mountain Drive

Current Status: Awaiting fog seal construction joint

Detour: None

Project Information: This project includes milling, HMA surface course

Start Date: April 24, 2022 End Date: August 29, 2022

Road: 7th Street – 1,800' south of Stadium Drive to Stadium Drive

Current Status: Culvert installation week of 08/15/22

Detour: None

Project Information: Gravel Installation, Culvert Installation, Milling, HMA Wedging

Start Date: July 7, 2022 End Date: August 29, 2022

Road: 6th Street - H Avenue to F Avenue (Oshtemo / Alamo Townships)

Current Status: Driveways to be adjusted in preparation for asphalt overlay paving this

construction season. Tree removal to take place throughout project.

Detour: Single Lane Closures.

Project Information: This project includes road surface milling and asphalt resurfacing, work

to improve drainage and erosion by installing and rehabilitating

spillways.

Start Date: May 2, 2022 End Date: October 15, 2022

Pavilion Township

Road: 32nd Street - OP Avenue to O Avenue

Current Status: Pulverizing week of 08/08/22

Detour: None

Project Information: This project includes tree removal, addition of gravel, pulverizing,

culvert replacement, fine grading, and double chip seal.

Start Date: April 22, 2022 End Date: September 5, 2022

Richland Township

Road: 29th Street - AB Avenue to 3,000' north of AB Avenue

Current Status: Pulverizing week of 08/08/22

Detour: None

Project Information: This project includes tree removal, addition of gravel, pulverizing,

culvert replacement, fine grading, double chip seal, and fog seal.

Start Date: April 18, 2022 End Date: September 5, 2022

Schoolcraft Township

Road: Stonecrest Avenue - Portage Road to Meadow Street, Fayette Avenue

- Stonecrest Avenue to Meadow Street, Meadow Street - Fayette Avenue to Rapp Avenue, Rapp Avenue - Stonecrest Avenue to

Meadow Street

Current Status: Restoration & Placing Driveway Gravel Week of 08/08/22

Detour: None. Traffic to be maintained during project with intermittent

delays. Temporary traffic regulators may be necessary.

Project Information: This project includes milling and HMA overlay.

Start Date: June 28, 2022 End Date: August 31, 2022

Texas Township

Road: Queen Victoria Lane - Veronica Street to 12th Street
Current Status: Milling of Asphalt and Paving Week of 08/08/22

Detour: None. Traffic to be maintained during project with intermittent

delays. Temporary traffic regulators may be necessary.

Project Information: This project includes milling and HMA overlay.

Start Date: Early August
End Date: August 31, 2022

Road: R Avenue - 6th Street to 8th Street

Current Status: Restoration Week of 8/8/2022

Detour: None. Traffic to be maintained during project with intermittent

delays. Temporary traffic regulators may be necessary.

Project Information: This project includes milling, HMA surface coarse, culverts, and tree

removal/trimming.

Start Date: July 13, 2022 End Date: August 31, 2022

Road: R Avenue - 8th Street to 12th Street

Current Status: Restoration Week of 08/08/2022

Detour: None. Traffic to be maintained during project with intermittent

delays. Temporary traffic regulators may be necessary.

Project Information: This project includes milling, HMA surface coarse, culverts, and tree

removal/trimming.

Start Date: June 20, 2022 End Date: August 31, 2022

Road: RS Avenue - VanKal Street to 2nd Street

Current Status: Ditching, Driveway Removals, & Installing Culverts Week of 08/08/22

Detour: None. Traffic to be maintained during project with intermittent

delays. Temporary traffic regulators may be necessary.

Project Information: This project includes milling, HMA surface coarse, culverts, and tree

removal/trimming.

Start Date: Early August
End Date: August 31, 2022

Wakeshma Township

Road: V Avenue - 42nd Street to 44th Street

Current Status: Awaiting chip seal

Detour: None

Project Information: This project includes tree removal, addition of gravel, pulverizing,

culvert replacement, fine grading, double chip seal, and fog seal.

Start Date: April 19, 2022 End Date: September 5, 2022

County Wide Projects

Road: Crack filling on various roads in Kalamazoo County

Current Status: Crack Fill continues week of 08/08/2022 in Cooper Township and on

primary roads county wide.

Detour: None, but slight delays will be common, as this is a mobile operation.

Project Information: This project will include the cleaning of dirt and debris from cracks and

sealing with crack fill.

Start Date: May 2, 2022

End Date: November 15, 2022

Road: Pavement Marking on various roads in Kalamazoo County

Current Status: Countywide pavement markings will occur as weather permits.

Detour: No detours or closures.

Project Information: Pavement Markings Start Date: April 15, 2022

End Date: November 15, 2022

###