FOR IMMEDIATE RELEASE Thursday, October 2, 2025



Road Commission of Kalamazoo County Weekly Project Updates

HAVE YOU SIGNED UP?



Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazoocountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update. For further information call 269-381-3170 or visit RCKC website www.kalamazoocountyroads.com.

"This information is made available to assist motorists in planning for construction delays," Travis Bartholomew, Managing Director of the Road Commission said. "Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a the work zone**. Remember, these projects signify progress in improving our infrastructure!"

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road: 8th Street - G Avenue to Hart Drive
Current Status: Week of 10-6 Roadside Restoration

Detour: Road Closed to Thru Traffic

Project Information: Gravel Pulverize, HMA Overlay, Drainage Improvements

Start Date: April 21, 2025 End Date: October 15, 2025

Climax Township

Road: 46th Street – Q Avenue to PQ Avenue
Current Status: Week of 10-6 Final grade up coming

Detour: None

Project Information: Gravel Resurface, and drainage improvements

Start Date: September 8, 2025 End Date: October 15, 2025

Road: 39th Street – ON Avenue to 3,168' north of ON Avenue, ON Avenue – 39th

Street to 3,764' west of 42nd Street (CONTINGENCY PROJECT)

Current Status: Week of 10-6 Stump Grinding and drainage improvments upcoming, Gravel

placement

Detour: None

Project Information: Gravel Resurface, and drainage improvements

Start Date: June 23, 2025 End Date: October 15, 2025

Comstock Township

Road: Stegar Avenue – Leigh Avenue to Fordham Avenue, Leigh Avenue – East

Main Street to Fordham Avenue, Fordham Avenue - 260' west of Stegar

Avenue to 699' east of Leigh Avenue

Current Status: Week of 10-6 Roadside Restoration

Detour: None

Project Information: Milling and Paving new HMA base and surface, drainage improvements, tree

removal

Start Date: June 23, 2025 End Date: October 15, 2025

Pavilion Township

Road: Q Avenue - 29th Street to 34th Street
Current Status: Paving and restoration week of 10/6.

Detour: Q Avenue will be closed to through traffic during the project. The detour

route is 29th Street, S Avenue, and 36th Street.

Project Information: This project includes tree clearing, crushing the existing asphalt to gravel

sized pieces and mixed with the existing gravel, widening of shoulder,

paving, and drainage improvements including some ditching.

Start Date: March 17, 2025 End Date: October 31, 2025

Prairie Ronde Township

Road: Y Avenue – 3rd Street to 4th Street; 4th Street – YZ Avenue to Y Avenue; YZ

Avenue - 4th Street to 5th Street; 5th Street - YZ Avenue to YZ Avenue, YZ

Avenue - 5th Street to 6th Street

Current Status: Culvert installations, and drainage improvements upcoming

Detour: None

Project Information: Tree removal, drainage improvements, culvert replacements and 4" of new

gravel.

Start Date: June 23, 2025 End Date: October 15, 2025

Texas Township

Road: Vankal Street – RS Avenue to Q Avenue
Current Status: Week of 10-6 overlay paving upcoming

Detour: none
Project Information: HMA Overlay

Start Date: June 30, 2025
End Date: October 15, 2025

Wakeshma Township

Road: TU Avenue – 39th Street to 42nd Street

Current Status: Week of 10-6 Stump grinding and Drainage improvements to follow

Detour: None

Project Information: New gravel road surface, tree removal, and drainage improvements

Start Date: August 4, 2025 End Date: October 15, 2025 Road: X Avenue – 40th Street to 42nd Street (CONTINGENCY PROJECT)

Current Status: Drainage improvements to follow

Detour: None

Project Information: New gravel road surface, tree removal, and drainage improvements

Start Date: August 4, 2025 End Date: October 15, 2025

County Wide Projects

Road: Crack Filling on various roads in Kalamazoo County

Current Status: Various Locations

Detour: None

Project Information: Traffic to be maintained during project. This is a mobile operation,

temporary traffic regulators may be necessary and slight delays are

possible.

Start Date: May 12, 2025 End Date: October 15, 2025

###