



Road Commission of Kalamazoo County
Weekly Project Updates

HAVE YOU SIGNED UP?



Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at:

www.kalamazooountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update for the **week of October 28, 2024**. For further information call 269-381-3171 or visit RCKC website www.kalamazooountyroads.com.

“This information is made available to assist motorists in planning for construction delays,” Joanna Johnson, Managing Director of the Road Commission said. “Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a work zone**. Remember, these projects signify progress in improving our infrastructure!”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road: D Avenue - 6th Street to Ravine Road
Current Status: Roadside restoration week of 10/28.
Detour: D Avenue will be closed intermittently to through traffic during the project. The detour route is Ravine Road and 6th Street.
Project Information: This project includes tree removal and trimming, drainage improvements, asphalt paving, and restoration.
Start Date: April 8, 2024
End Date: October 28, 2024

Climax Township

Road: 37th Street - T Avenue to S Avenue
Current Status: Week of 10-28 Restoration to continue
Detour: None
Project Information: This project includes tree removal and trimming, drainage improvements and gravel resurfacing
Start Date: September 5, 2024
End Date: November 1, 2024

Road: 41st Street - RS Avenue to R Avenue
Current Status: Week of 10-28 Restoration to continue
Detour: None
Project Information: This project includes tree removal and trimming, drainage improvements and gravel resurfacing
Start Date: September 5, 2024
End Date: November 1, 2024

Comstock Township

Road: Larch Avenue- Ripley Street to Comstock Avenue; Azuba Avenue – Ripley Street to Comstock Avenue; Harway Avenue – 250’ south of Ripley Street to Comstock Avenue; Ripley Street – 150’ east of Larch Avenue to Harway Avenue
Current Status: Week of 10-28-2024 Manhole Adjustments and Roadside Restoration
Detour: None
Project Information: HMA Overlay
Start Date: September 1, 2024
End Date: November 1, 2024

Road: **Morrow Street – 2,012’ south of East Michigan Avenue to East Michigan Avenue**
Current Status: Week of 10-28-2024 Manhole Adjustments and Roadside Restoration
Detour: **None**
Project Information: HMA Overlay
Start Date: September 1, 2024
End Date: November 1, 2024

Kalamazoo Township

Road: **Arthur Avenue – Coy Avenue to East Main Street**
Current Status: Week of 10-28-2024 Drainage Improvements will continue
Detour: **Traffic will be maintained for this project using traffic regulators.**
Project Information: Drainage Improvements
Start Date: September 23, 2024
End Date: November 1, 2024

Road: **Drake Road - 1635' south of Ravine Road to 245' south of Ravine Road**
Current Status: Adjusting manholes & restoration week of 10/28.
Detour: **None**
Project Information: This project includes asphalt milling, asphalt paving, manhole adjustments, tree trimming, and restoration.
Start Date: September 10, 2024
End Date: November 15, 2024

Oshtemo Township

Road: **2nd Street – L Avenue to KL Avenue**
Current Status: Week of 10-28-2024 Roadside Restoration and Mailbox Adjustments
Detour: **None**
Project Information: HMA Overlay, drainage adjustment and tree work
Start Date: August 26, 2024
End Date: November 15, 2024

Richland Township

Road: **Greer Drive - 35th Street to 4,600' east of 35th Street ***
Current Status: Week of 10-28-2024 Pavement Markings
Detour: **None**
Project Information: HMA Overlay

Start Date: May 13, 2024
End Date: November 1, 2024

Texas Township

Road: PQ Avenue - 5th Street to 6th Street
Current Status: Restoration week of 10/28.
Detour: None
Project Information: This project includes asphalt milling, asphalt paving, manhole adjustments, tree trimming, and restoration.
Start Date: September 23, 2024
End Date: October 28, 2024

Road: 5th Street - Q Avenue to PQ Avenue
Current Status: Restoration week of 10/28.
Detour: None
Project Information: This project includes asphalt milling, asphalt paving, manhole adjustments, tree trimming, and restoration.
Start Date: September 23, 2024
End Date: October 28, 2024

County Wide Projects

Road: Pavement Marking on various roads in Kalamazoo County
Current Status: Pavement markings installation on projects countywide
Detour: Expect delays in work zones. Please do not follow pavement marking operations too close, as to avoid potential paint on vehicles.
Project Information: Pavement Marking on various roads in Kalamazoo County
Start Date: June 3, 2024
End Date: November 15, 2024

###