



HAVE YOU SIGNED UP?



RCKC CONNECT
RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazooountyroads.com



Road Commission of Kalamazoo County

Weekly Project Updates in Ross Township

Ross Township, MI-

In an effort to keep Ross Township citizens informed of the latest traffic and road maintenance operations in the Township by the Road Commission, we have provided the following update for the **week of June 10, 2019.**

“This information is made available to assist residents in preparing and planning for construction projects in your neighborhoods,” Joanna Johnson, Managing Director of the Road Commission said. **“Please be patient, alert, slow down, stay informed, and be cautious when approaching a work zone.** Remember, these projects signify progress in improving our infrastructure and are a valuable investment.”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Questions?

Contact: Ross Township: Rob Baker 269-731-4888 or supervisor@rosstown.comcastbiz.net
Road Commission: (269) 381-3171 or info@kalamazooountyroads.com

Road:	39th Street - B Avenue to Baseline Road
Current Status:	Pulverizing complete.
Detour:	Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.
Project Information:	Placing gravel, pulverizing, and compacting. Culvert replacements possible.

Start Date: Week of 5/20
End Date: Late June

Road: 42nd Street – 4,000' north of M-89 to C Avenue
Current Status: Fine grading possible week of 6/10 with base course paving to follow.
Culvert replacements possible week of 6/10.
Detour: **Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**
Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Road: 44th Street – Augusta Drive to 528' north of Augusta Drive, 44th Street – EF Avenue to 2,955' north of EF Avenue
Current Status: Fine grading possible week of 6/10 with base course paving to follow.
Detour: **Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**
Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Road: 44th Street – C Avenue to Baseline Road, Baseline Road – 44th Street to 1,920' east of 44th Street
Current Status: Pulverizing complete.
Detour: **Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**
Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Road: 45th Street – B Avenue to Baseline Road
Current Status: Pulverizing complete.
Detour: **Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Road: Baseline Road – 39th Street to 42nd Street

Current Status: Pulverizing complete.

Detour: Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Road: EF Avenue – 42nd Street to 44th Street

Current Status:

Fine grading possible week of 6/10 with base course paving to follow.

Detour: Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Road: FG Avenue – 39th Street to Village of Augusta Westerly Limits

Current Status: Fine grading possible week of 6/10 with base course paving to follow.
Culvert replacement possible week of 6/10.

Detour: Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Road: Foxboro Lane – M-89 to 1,215' north of M89

Current Status: Paving complete. Restoration to be scheduled as needed.

Detour: Traffic to be maintained during project. Temporary flagging operations may be necessary.

Project
Information: Milling to gravel, grading, and paving back in two layers.
Start Date: May 22, 2019
End Date: Mid-June

Road: **Delmar Street – 36th Street to 907' east of Merrimac Street, Merrimac Street – Littlefield Avenue to 764' north of Delmar Street, Littlefield Avenue – Merrimac Street to 643' east of Sherbrook Street, Sherbrook Street – CD Avenue to Littlefield Avenue (Gull Vista Plat)**

Current Status: Paving complete. Restoration to be scheduled as needed.

Detour: **Traffic to be maintained during project. Temporary flagging operations may be necessary.**

Project
Information: Milling surface followed by asphalt paving.
Start Date: May 24, 2019
End Date: Mid-June

Road: **McDonald Street – 624' south of D Avenue to D Avenue**

Current Status: Paving complete. Restoration to be scheduled as needed.

Detour: **Traffic to be maintained during project. Temporary flagging operations may be necessary.**

Project
Information: Milling to gravel, grading, and paving back in two layers.
Start Date: May 24, 2019
End Date: Mid-June

Road: Sylvan Court – 714' west of Burlington Drive to Burlington Drive, Burlington Drive – Corey to East Gull Lake Drive, Norris Street – Midlake Drive to Burlington Drive, Midlake Drive – Norris Street to Harger Street, Midlake Drive – 305' south of Burlington Drive to Burlington Drive, Wendel Drive – Midlake Drive to Norris Street, Snyder Street – Midlake Drive to Norris Street, Paris Street – Midlake Drive to Burlington Drive, Makin Street – Harger Street to Burlington Drive, Harger Street – Midlake Drive to Makin Street, Hoffmaster Street – Burlington Drive to Midland Drive, Midland Drive – Hoffmaster Street to C Avenue, C Avenue – Burlington Drive to East Gull Lake Drive, Moon – Burlington Drive to East Gull Lake Drive, Corey – Burlington Drive to East Gull Lake Drive, Burlington (Willow Beach Rd) – East Gull Lake Drive to 289' north of East Gull Lake Drive (Midland Park Plat and Half Moon, Gull Lake Park)

Current Status: Milling to begin either the end of August or in September.

Detour: **Traffic to be maintained during project. Temporary flagging operations may be necessary.**

Project Information: Milling surface followed by asphalt paving.
Start Date: End of August
End Date: Late September

Road: Pine Brook Drive – 907' northwest of 48th Street to 48th Street

Current Status: Paving complete. Restoration to be scheduled as needed.

Detour: **Traffic to be maintained during project. Temporary flagging operations may be necessary.**

Project Information: Milling to gravel, grading, and paving back in two layers.
Start Date: May 22, 2019
End Date: Mid-June

Road: South Sherman Lake Drive – G Avenue to 4,752' north of G Avenue

Current Status: Paving base layer of asphalt complete. Top layer of asphalt paving possible during week of 6/10 or 6/17.

Detour: **Traffic to be maintained during project. Temporary flagging operations may be necessary.**

Project Information: Milling to gravel, grading, and paving back in two layers.
Start Date: May 23, 2019
End Date: Late June

Road: South Sherman Lake Drive – G Avenue to 4,752' north of G Avenue
Current Status: Ditch work on north end of road near the lake possible during the week of 6/10.
Detour: Traffic to be maintained during project. Temporary flagging operations may be necessary.
Project Information: Drainage improvements on north end of street near the lake. Removing paved ditch, installing check dams and valley gutter, restoration of ditch.
Start Date: Week of 5/28
End Date: Late June

Road: Trillium Drive – 1,350' West of Fernwood Drive to Fernwood Drive, Camomile Drive – Fernwood Drive to 275' north of Fernwood Drive, Fernwood Drive – D Avenue to Trillium Drive, Acnathus Drive – Fernwood Drive to 275' East of Fernwood Drive (Trillium Plat)
Current Status: Paving complete. Restoration to be scheduled as needed.
Detour: Traffic to be maintained during project. Temporary flagging operations may be necessary.
Project Information: Milling surface followed by asphalt paving.
Start Date: May 22, 2019
End Date: Mid-June

Road: Yorkshire Drive – 37th Street to 2,640' east of 37th Street
Current Status: Paving complete. Restoration to be scheduled as needed.
Detour: Traffic to be maintained during project. Temporary flagging operations may be necessary.
Project Information: Milling surface followed by asphalt paving.
Start Date: May 23, 2019
End Date: Mid-June

###