



Road  
Commission  
of Kalamazoo  
County

HAVE YOU SIGNED UP?



RCKC CONNECT  
RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: [www.kalamazooountyroads.com](http://www.kalamazooountyroads.com)



Road Commission of Kalamazoo County

## Weekly Project Updates in Ross Township

### Ross Township, MI-

In an effort to keep Ross Township citizens informed of the latest traffic and road maintenance operations in the Township by the Road Commission, we have provided the following update for the **week of July 15, 2019.**

“This information is made available to assist residents in preparing and planning for construction projects in your neighborhoods,” Joanna Johnson, Managing Director of the Road Commission said. **“Please be patient, alert, slow down, stay informed, and be cautious when approaching a work zone.** Remember, these projects signify progress in improving our infrastructure and are a valuable investment.”

*Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.*

Questions?

Contact: Ross Township: Rob Baker 269-731-4888 or [supervisor@rosstown.comcastbiz.net](mailto:supervisor@rosstown.comcastbiz.net)  
Road Commission: (269) 381-3171 or [info@kalamazooountyroads.com](mailto:info@kalamazooountyroads.com)

---

**Road:** 39th Street - B Avenue to Baseline Road  
**Current Status:** Culvert replacement complete. Fine grading to be scheduled.  
**Detour:** Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.

Project Information: Placing gravel, pulverizing, and compacting. Culvert replacement.  
Start Date: Week of 5/20  
End Date: Late July

**Road:** 42nd Street – 4,000' north of M-89 to C Avenue  
**Current Status:** Culvert replacements complete. Fine grading to be scheduled with paving to follow. Driveway approaches to be prepped for paving.

**Detour:** **Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.  
Start Date: Week of 4/29  
End Date: Early August

**Road:** 44th Street – Augusta Drive to 528' north of Augusta Drive, 44th Street – EF Avenue to 2,955' north of EF Avenue

**Current Status:** Tree stump removals to be scheduled/Culvert investigation underway.

**Detour:** **Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.  
Start Date: Week of 4/29  
End Date: Late July

**Road:** 44th Street – C Avenue to Baseline Road, Baseline Road – 44th Street to 1,920' east of 44th Street

**Current Status:** Culvert replacements

**Detour:** **Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.  
Start Date: Week of 4/29

End Date: Early August

**Road: 45th Street – B Avenue to Baseline Road**

Current Status: Culvert replacements

**Detour: Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.

Start Date: Week of 4/29

End Date: Early August

**Road: Baseline Road – 39th Street to 42nd Street**

Current Status: Culvert replacements complete

**Detour: Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.

Start Date: Week of 4/29

End Date: Early August

**Road: EF Avenue – 42nd Street to 44th Street**

Current Status: Additional work to be scheduled prior to top course paving. Culvert investigation underway.

**Detour: Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.

Start Date: Week of 4/29

End Date: Late July

**Road: FG Avenue – 39th Street to Village of Augusta Westerly Limits**

**Current Status:** Culvert investigation underway. Fine grading and paving to be scheduled.

**Detour:** **Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**

**Project Information:** Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.

**Start Date:** Week of 4/29

**End Date:** Early August

**Road:** **Delmar Street – 36th Street to 907' east of Merrimac Street, Merrimac Street – Littlefield Avenue to 764' north of Delmar Street, Littlefield Avenue – Merrimac Street to 643' east of Sherbrook Street, Sherbrook Street – CD Avenue to Littlefield Avenue (Gull Vista Plat)**

**Current Status:** Complete

**Detour:** **Traffic to be maintained during project. Temporary traffic regulating operations may be necessary.**

**Project Information:** Milling surface followed by asphalt paving.

**Start Date:** May 24, 2019

**End Date:** Complete 7/12

**Road:** **McDonald Street – 624' south of D Avenue to D Avenue**

**Current Status:** Complete

**Detour:** **Traffic to be maintained during project. Temporary traffic regulating operations may be necessary.**

**Project Information:** Milling to gravel, grading, and paving back in two layers.

**Start Date:** May 24, 2019

**End Date:** Complete 7/12

**Road:** Sylvan Court – 714' west of Burlington Drive to Burlington Drive, Burlington Drive – Corey to East Gull Lake Drive, Norris Street – Midlake Drive to Burlington Drive, Midlake Drive – Norris Street to Harger Street, Midlake Drive – 305' south of Burlington Drive to Burlington Drive, Wendel Drive – Midlake Drive to Norris Street, Snyder Street – Midlake Drive to Norris Street, Paris Street – Midlake Drive to Burlington Drive, Makin Street – Harger Street to Burlington Drive, Harger Street – Midlake Drive to Makin Street, Hoffmaster Street – Burlington Drive to Midland Drive, Midland Drive – Hoffmaster Street to C Avenue, C Avenue – Burlington Drive to East Gull Lake Drive, Moon – Burlington Drive to East Gull Lake Drive, Corey – Burlington Drive to East Gull Lake Drive, Burlington (Willow Beach Rd) – East Gull Lake Drive to 289' north of East Gull Lake Drive (Midland Park Plat and Half Moon, Gull Lake Park)

**Current Status:** Milling to begin either the end of August or in September.

**Detour:** **Traffic to be maintained during project. Temporary traffic regulating operations may be necessary.**

**Project Information:** Milling surface followed by asphalt paving.  
**Start Date:** End of August  
**End Date:** Late September

###