




Road  
Commission  
of Kalamazoo  
County

Road Commission of Kalamazoo County  
Weekly Project Updates

**HAVE YOU SIGNED UP?**



**RCKC CONNECT**

RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at:

[www.kalamazooountyroads.com](http://www.kalamazooountyroads.com)

**Kalamazoo, MI-**

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update for the **week of September 28, 2020**. For further information call 269-381-3171 or visit RCKC website [www.kalamazooountyroads.com](http://www.kalamazooountyroads.com).

“This information is made available to assist motorists in planning for construction delays,” Joanna Johnson, Managing Director of the Road Commission said. “Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a work zone**. Remember, these projects signify progress in improving our infrastructure!”

*Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.*

**Charleston Township**

**Road:** Kalamazoo River Valley Trail #6 – 35th Street to 37th Street  
(Charleston / Comstock Townships)  
**Current Status:** Finishing trail and trail work in the woods behind City Hall. Mailboxes, fencing and signing to be scheduled.  
**Detour:** None  
**Project Information:** This project includes hot mix asphalt and concrete shared use path, station grading and slope restoration.  
**Start Date:** May 4, 2020  
**End Date:** October 30, 2020

\*\*\*\*\*

**Comstock Township**

**Road:** 35th Street – over Kalamazoo River  
**Current Status:** Painting concrete bridge railing week of 9/21/20.  
**Detour:** Lane closures only.  
**Project Information:** Bridge rehabilitation including epoxy overlay of bridge deck, guardrail, and concrete surface coating.  
**Start Date:** August 3, 2020  
**End Date:** September 30, 2020

**Road:** River Street – at Comstock Avenue & ML Avenue  
**Current Status:** Underground work the week of 9/28  
**Detour:** Lane closures only.  
**Project Information:** This project includes a traffic signal replacement.  
**Start Date:** August 17, 2020  
**End Date:** February 26, 2021

\*\*\*\*\*

**Oshtemo Township**

**Road:** Drake Road – KL Avenue to West Main Street  
**Current Status:** On October 1, 2020, construction activities are anticipated to resume. Milling and paving is anticipated from 10/1-10/9.  
**Detour:** Lane closures only.  
**Project Information:** This project includes HMA cold milling and resurfacing, concrete sidewalk and ramps, signal upgrades, and pavement markings.  
**Start Date:** May 4, 2020  
**End Date:** October 15, 2020

**Road:** **Drake Road Trail (Safety Project) – KL Avenue to Green Meadow Road**  
**Current Status:** Preparation of gravel base continues for placement of HMA trail. Some restoration to begin. Concrete curbs and ramps will follow late the week of 09/28/20 and into the next.  
**Detour:** **Lane closures only.**  
**Project Information:** This project includes construction of a new shared-use asphalt path, curb replacement, retaining walls and pedestrian ramp upgrades.  
**Start Date:** July 21, 2020  
**End Date:** October 3, 2020

**Road:** **Stadium Drive (Sidewalk) – Quail Run Drive to 11th Street**  
**Current Status:** Work continues on north side for the retaining wall, west of 11th Street.  
**Detour:** **Lane closures only.**  
**Project Information:** This project includes construction of a new sidewalks, curb replacement, retaining wall and pedestrian ramp and signal upgrades.  
**Start Date:** August 3, 2020  
**End Date:** October 23, 2020

\*\*\*\*\*

**Ross Township**

**Road:** **DE Avenue – 3,810' west of 37th Street to 37th Street**  
**Current Status:** Scheduling reinstallation of structure  
**Detour:** **None**  
**Project Information:** This project includes milling, paving and gravel shoulders.  
**Start Date:** May 20, 2020  
**End Date:** Late September

**Road:** **EF Avenue at 41st Street**  
**Current Status:** Gravel patch to be paved at the end of September.  
**Detour:** **Road closed to through traffic during culvert replacement.**  
**Project Information:** Replacing culvert with an upsized culvert per EGLE requirements.  
**Start Date:** July 13, 2020  
**End Date:** October 15, 2020

###