


FOR IMMEDIATE RELEASE
Thursday, September 11, 2025



Road Commission of Kalamazoo County
Weekly Project Updates

HAVE YOU SIGNED UP?



Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazoocountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update. For further information call 269-381-3170 or visit RCKC website www.kalamazoocountyroads.com.

"This information is made available to assist motorists in planning for construction delays," Travis Bartholomew, Managing Director of the Road Commission said. "Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a the work zone** . Remember, these projects signify progress in improving our infrastructure!"

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road: 8th Street - G Avenue to Hart Drive
Current Status: Milling and Final grading upcoming
Detour: Road Closed to Thru Traffic
Project Information: Gravel Pulverize, HMA Overlay, Drainage Improvements
Start Date: April 21, 2025
End Date: October 15, 2025

Climax Township

Road: 46th Street – Q Avenue to PQ Avenue
Current Status: Week of 9-15 Stump Grinding and Drainage improvements upcoming
Detour: None
Project Information: Gravel Resurface, and drainage improvements
Start Date: September 8, 2025
End Date: October 15, 2025

Road: 39th Street – ON Avenue to 3,168’ north of ON Avenue, ON Avenue – 39th Street to 3,764’ west of 42nd Street (CONTINGENCY PROJECT)
Current Status: Week of 9-15 Stump Grinding and Drainage improvements upcoming
Detour: None
Project Information: Gravel Resurface, and drainage improvements
Start Date: June 23, 2025
End Date: October 15, 2025

Comstock Township

Road: Stegar Avenue – Leigh Avenue to Fordham Avenue, Leigh Avenue – East Main Street to Fordham Avenue, Fordham Avenue – 260’ west of Stegar Avenue to 699’ east of Leigh Avenue
Current Status: Week of 9-15 Roadside restoration
Detour: None
Project Information: Milling and Paving new HMA base and surface, drainage improvements, tree removal
Start Date: June 23, 2025
End Date: October 15, 2025

Pavilion Township

Road: Q Avenue - 29th Street to 34th Street
Current Status: Paving, ditching, and restoration week of 9/15.
Detour: Q Avenue will be closed to through traffic during the project. The detour route is 29th Street, S Avenue, and 36th Street.
Project Information: This project includes tree clearing, crushing the existing asphalt to gravel sized pieces and mixed with the existing gravel, widening of shoulder, paving, and drainage improvements including some ditching.
Start Date: March 17, 2025
End Date: September 30, 2025

Prairie Ronde Township

Road: Y Avenue – 3rd Street to 4th Street; 4th Street – YZ Avenue to Y Avenue; YZ Avenue – 4th Street to 5th Street; 5th Street – YZ Avenue to YZ Avenue, YZ Avenue – 5th Street to 6th Street
Current Status: Culvert installations, and drainage improvements upcoming
Detour: None
Project Information: Tree removal, drainage improvements, culvert replacements and 4" of new gravel.
Start Date: June 23, 2025
End Date: October 15, 2025

Texas Township

Road: Vankal Street – RS Avenue to Q Avenue
Current Status: week of 9-15 drainage improvements upcoming
Detour: none
Project Information: HMA Overlay
Start Date: June 30, 2025
End Date: October 15, 2025

Wakeshma Township

Road: TU Avenue – 39th Street to 42nd Street
Current Status: Week of 9-15 Stump grinding and Drainage improvements to follow
Detour: None
Project Information: New gravel road surface, tree removal, and drainage improvements
Start Date: August 4, 2025
End Date: October 15, 2025

Road: X Avenue – 40th Street to 42nd Street (CONTINGENCY PROJECT)
Current Status: Drainage improvements to follow
Detour: None
Project Information: New gravel road surface, tree removal, and drainage improvements
Start Date: August 4, 2025
End Date: October 15, 2025

County Wide Projects

Road: Crack Filling on various roads in Kalamazoo County
Current Status: Various Locations
Detour: None
Project Information: Traffic to be maintained during project. This is a mobile operation, temporary traffic regulators may be necessary and slight delays are possible.
Start Date: May 12, 2025
End Date: October 15, 2025

###