


Road
Commission
of Kalamazoo
County

Road Commission of Kalamazoo County
Weekly Project Updates

HAVE YOU SIGNED UP?



RCKC CONNECT

RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at:

www.kalamazooountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update for the **week of September 26, 2022**. For further information call 269-381-3171 or visit RCKC website www.kalamazooountyroads.com.

“This information is made available to assist motorists in planning for construction delays,” Joanna Johnson, Managing Director of the Road Commission said. “Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a work zone**. Remember, these projects signify progress in improving our infrastructure!”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road: 6th Street - H Avenue to F Avenue (Alamo / Oshtemo Townships)
Current Status: Gravel Shoulders week of 09/26/2022
Detour: Single Lane Closures.
Project Information: This project includes road surface milling and asphalt resurfacing, work to improve drainage and erosion by installing and rehabilitating spillways.
Start Date: May 2, 2022
End Date: October 15, 2022

Charleston Township

Road: Miller Drive - 0.2 miles east of 35th Street to 38th Street (Charleston / Comstock Townships)
Current Status: Ditching, Shoulder Gravel, Culverts
Detour: None
Project Information: This project includes existing road surface milling, asphalt resurfacing, re-establishing shoulders, and tree removals.
Start Date: April 22, 2022
End Date: October 15, 2022

Climax Township

Road: TS Avenue - 47th Street to 48th Street
Current Status: Tree Removal to follow
Detour: None
Project Information: This project includes tree removal, ditching, culvert replacement, and gravel placement.
Start Date: April 19, 2022
End Date: October 15, 2022

Comstock Township

Road: Saginaw Drive – 28th Street to Bailey Street
Current Status: Restoration to follow
Detour: None
Project Information: This project includes high shoulders, gravel, pulverizing, culvert installation, ditching, HMA base and surface paving, and tree trimming/removal
Start Date: April 19, 2022
End Date: October 15, 2022

Road: Ligget Street – 28th Street to Bailey Street
Current Status: Restoration to follow
Detour: None
Project Information: This project includes high shoulders, gravel, pulverizing, culvert installation, ditching, HMA base and surface paving, and tree trimming/removal
Start Date: April 27, 2022
End Date: October 15, 2022

Road: Bailey Street – Ligget Street to Saginaw Drive
Current Status: Restoration to follow
Detour: None
Project Information: This project includes high shoulders, gravel, pulverizing, culvert installation, ditching, HMA base and surface paving, and tree trimming/removal
Start Date: April 27, 2022
End Date: October 15, 2022

Road: Collette Avenue – 1,300' north of Electra Street to Electra Street, Benedict Avenue – 1,300' north of Electra Street to Electra Street, Daniel Street – 1,300' north of Electra Street to Electra Street, Charles Avenue – Daniel Street to Shields Street, Shields Street – 1,300' north of Electra Street to Electra Street
Current Status: Tree removal to follow
Detour: None
Project Information: This project includes High Shoulders, gravel, pulverizing, culvert installation, Leaching Basins, Ditching, HMA base and surface paving, and tree trimming/removal
Start Date: May 9, 2022
End Date: October 15, 2022

Road: Homer Street – Gleason Street to M-96, Jones Street – Gleason Street to M-96, Level Street – Gleason Street to M-96, Hunt Street – 200' south of Gleason Street to M-96
Current Status: Manhole adjusts to follow
Detour: None
Project Information: This project includes High Shoulders, Leaching Basins, Trees, Milling, HMA Base Coarse, HMA Surface Course
Start Date: April 28, 2022
End Date: October 15, 2022

Road: Woodlea Drive - 100' west of Woodlea Drive to Glendalock Street

Current Status: Installing drainage structures week of 09/26/2022
Detour: **None**
Project Information: Drainage Improvement
Start Date: September 21, 2022
End Date: October 15, 2022

Road: **35th Street at Shadowlane Avenue**
Current Status: Awaiting pole fabrication. No work anticipated until December 2022.
Detour: **No detours or closures.**
Project Information: This project includes a traffic signal replacement with a new mast arm traffic signal.
Start Date: April 11, 2022
End Date: December 31, 2022

Road: **Miller Drive - 0.2 miles east of 35th Street to 38th Street (Comstock / Charleston Townships)**
Current Status: Ditching, Shoulder Gravel, Culverts
Detour: **None**
Project Information: This project includes High Shoulders, Trees, Milling, HMA Surface Course
Start Date: April 22, 2022
End Date: October 15, 2022

Cooper Township

Road: **Mt. Olivet Road - G Avenue to Riverview Drive**
Current Status: Driveway adjustments to follow
Detour: **Full closure for work at G Avenue intersection. Detour on G Ave to Riverview Drive. Single lane closures for remainder of work.**
Project Information: This project includes road surface milling and asphalt replacement and drainage improvements north of G Avenue and improvements to reduce erosion on the hills.
Start Date: July 11, 2022
End Date: October 15, 2022

Kalamazoo Township

Road: **Mosel Avenue - Douglas Avenue to Riverview Drive**

Current Status: Awaiting poles for the new traffic signals. Once they arrive, installation will be scheduled.

Detour: No detours or closures.

Project Information: This project includes traffic signal replacements and upgrades for the intersections of Mosel Avenue at Riverview Drive, Burdick Street, Westnedge Avenue, and Douglas Avenue.

Start Date: March 3, 2022

End Date: October 15, 2022

Oshtemo Township

Road: 8th Street – Stadium Drive to 100’ north of ML Avenue

Current Status: Manhole adjustment week of 09/26/22, Milling to follow

Detour: None

Project Information: This project includes High Shoulders, Trees, Milling, HMA Surface Course

Start Date: September 19, 2022

End Date: September 29, 2022

Road: 8th Street – 700’ north of ML Avenue to 2,700’ north of ML Avenue

Current Status: Milling week of 09/26/22

Detour: None

Project Information: This project includes High Shoulders, Trees, Milling, HMA Surface Course

Start Date: September 19, 2022

End Date: September 29, 2022

Road: GH Avenue – 3,400 west of Ravine Road to Ravine Road

Current Status: Culvert Installation 09/26/22

Detour: None

Project Information: This project includes trees, high shoulders, gravel, pulverizing, grading, culvert installation, ditching, driveway transitions, HMA base and surface paving.

Start Date: August 22, 2022

End Date: October 15, 2022

Road: 7th Street – 1,800’ south of Stadium Drive to Stadium Drive

Current Status: Awaiting Tree Removal

Detour: None

Project Information: Gravel Installation, Culvert Installation, Milling, HMA Wedging

Start Date: July 7, 2022

End Date: October 15, 2022

Road: 6th Street - H Avenue to F Avenue (Oshtemo / Alamo Townships)
Current Status: Gravel Shoulders week of 09/26/2022
Detour: Single Lane Closures.
Project Information: This project includes road surface milling and asphalt resurfacing, work to improve drainage and erosion by installing and rehabilitating spillways.
Start Date: May 2, 2022
End Date: October 15, 2022

Pavilion Township

Road: 32nd Street - OP Avenue to O Avenue
Current Status: Awaiting line striping
Detour: None
Project Information: This project includes tree removal, addition of gravel, pulverizing, culvert replacement, fine grading, and double chip seal.
Start Date: April 22, 2022
End Date: August 31, 2022

Road: 34th Street - T Avenue to TS Avenue
Current Status: Culvert replacements and driveway adjustments to follow
Detour: Road Closed to Thru Traffic
Project Information: This project includes tree removal, addition of gravel, pulverizing, milling, culvert replacement, fine grading, and HMA Base and Surface Paving.
Start Date: August 29, 2022
End Date: October 15, 2022

Richland Township

Road: W. Gull Lake Drive - CD Avenue to BC Avenue
Current Status: Manholes and milling to follow
Detour: None
Project Information: This project includes milling, HMA surface course, Drainage improvements
Start Date: August 29, 2022
End Date: October 19, 2022

Schoolcraft Township

Road: Stonecrest Avenue - Portage Road to Meadow Street, Fayette Avenue - Stonecrest Avenue to Meadow Street, Meadow Street - Fayette Avenue to Rapp Avenue, Rapp Avenue - Stonecrest Avenue to Meadow Street

Current Status: Restoration & Placing Driveway Gravel Week of 09/26/2022

Detour: **None. Traffic to be maintained during project with intermittent delays. Temporary traffic regulators may be necessary.**

Project Information: This project includes milling and HMA overlay.

Start Date: June 28, 2022

End Date: October 15, 2022

Texas Township

Road: Queen Victoria Lane - Veronica Street to 12th Street

Current Status: Raise Manholes Week of 09/26/2022

Detour: **None. Traffic to be maintained during project with intermittent delays. Temporary traffic regulators may be necessary.**

Project Information: This project includes milling and HMA overlay.

Start Date: September 7, 2022

End Date: October 15, 2022

Road: R Avenue - 6th Street to 8th Street

Current Status: Restoration Week of 09/26/2022

Detour: **None. Traffic to be maintained during project with intermittent delays. Temporary traffic regulators may be necessary.**

Project Information: This project includes milling, HMA surface coarse, culverts, and tree removal/trimming.

Start Date: July 13, 2022

End Date: October 15, 2022

Road: R Avenue - 8th Street to 12th Street

Current Status: Restoration Week of 09/26/2022

Detour: **None. Traffic to be maintained during project with intermittent delays. Temporary traffic regulators may be necessary.**

Project Information: This project includes milling, HMA surface coarse, culverts, and tree removal/trimming.

Start Date: June 20, 2022

End Date: October 15, 2022

Road: RS Avenue - VanKal Street to 2nd Street
Current Status: Ditching, Driveway Removals, & Installing Culverts Week of 09/26/2022
Detour: None. Traffic to be maintained during project with intermittent delays. Temporary traffic regulators may be necessary.
Project Information: This project includes milling, HMA surface coarse, culverts, and tree removal/trimming.
Start Date: Late September
End Date: October 15, 2022

Road: Vail Drive - Corners Cove Street to Aspen Lane, Canyon Drive - Vail Drive to Inverness Drive, Aspen Lane - Vail Drive to Inverness Drive, Inverness Drive - Canyon Drive to 8th Street
Current Status: Raise Manholes Week of 09/26/2022
Detour: None
Project Information: This project includes milling and HMA overlay.
Start Date: September 8, 2022
End Date: October 15, 2022

Wakeshma Township

Road: V Avenue - 42nd Street to 44th Street
Current Status: Awaiting line striping
Detour: None
Project Information: This project includes tree removal, addition of gravel, pulverizing, culvert replacement, fine grading, double chip seal, and fog seal.
Start Date: April 19, 2022
End Date: September 19, 2022

County Wide Projects

Road: Crack filling on various roads in Kalamazoo County
Current Status: Crack Fill continues week of 09/26/2022 on primary roads county wide.
Detour: None, but slight delays will be common, as this is a mobile operation.
Project Information: This project will include the cleaning of dirt and debris from cracks and sealing with crack fill.
Start Date: May 2, 2022
End Date: November 15, 2022

Road: Pavement Marking on various roads in Kalamazoo County
Current Status: Countywide pavement markings will occur as weather and contractor schedules permit.
Detour: No detours or closures.
Project Information: Pavement Markings
Start Date: April 15, 2022
End Date: November 15, 2022