




Road  
Commission  
of Kalamazoo  
County

Road Commission of Kalamazoo County  
Weekly Project Updates

**HAVE YOU SIGNED UP?**



**RCKC CONNECT**

RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at:

[www.kalamazooountyroads.com](http://www.kalamazooountyroads.com)

**Kalamazoo, MI-**

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update for the **week of October 19, 2020**. For further information call 269-381-3171 or visit RCKC website [www.kalamazooountyroads.com](http://www.kalamazooountyroads.com).

“This information is made available to assist motorists in planning for construction delays,” Joanna Johnson, Managing Director of the Road Commission said. “Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a work zone**. Remember, these projects signify progress in improving our infrastructure!”

*Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.*

**Charleston Township**

**Road:** Kalamazoo River Valley Trail #6 – 35th Street to 37th Street  
(Charleston / Comstock Townships)  
**Current Status:** Punch list items, pavement marking and signing remain to be completed.  
**Detour:** None  
**Project Information:** This project includes hot mix asphalt and concrete shared use path, station grading and slope restoration.  
**Start Date:** May 4, 2020  
**End Date:** October 30, 2020

\*\*\*\*\*

**Comstock Township**

**Road:** River Street – at Comstock Avenue & ML Avenue  
**Current Status:** Underground work the week of 10/19  
**Detour:** Lane closures only.  
**Project Information:** This project includes a traffic signal replacement.  
**Start Date:** August 17, 2020  
**End Date:** February 26, 2021

\*\*\*\*\*

**Oshtemo Township**

**Road:** Drake Road – KL Avenue to West Main Street  
**Current Status:** Signs and manhole adjustment the week of 10/19.  
**Detour:** Lane closures only.  
**Project Information:** This project includes HMA cold milling and resurfacing, concrete sidewalk and ramps, signal upgrades, and pavement markings.  
**Start Date:** October 14, 2020  
**End Date:** October 30, 2020

**Road:** Drake Road Trail (Safety Project) – KL Avenue to Green Meadow Road  
**Current Status:** Punch list items remain. Major work items are complete.  
**Detour:** Lane closures only.  
**Project Information:** This project includes construction of a new shared-use asphalt path, curb replacement, retaining walls and pedestrian ramp upgrades.  
**Start Date:** July 21, 2020  
**End Date:** October 30, 2020

**Road:** Stadium Drive (Sidewalk) – Quail Run Drive to 11th Street

Current Status: Work continues on north side for commercial driveways and sidewalk, west of 11th Street.

**Detour:** Lane closures only.

Project Information: This project includes construction of a new sidewalks, curb replacement, retaining wall and pedestrian ramp and signal upgrades.

Start Date: August 3, 2020

End Date: October 23, 2020

\*\*\*\*\*

**Prairie Ronde Township**

**Road:** U Avenue – 180' west of 2nd Street to US-131 (Prairie Ronde / Schoolcraft Townships)

Current Status: Surface paving week of 10/19/20

**Detour:** None. Traffic to be maintained with flagging. Lane closures and delays should be expected.

Project Information: This project includes profile milling and HMA overlay, Gravel Shoulders

Start Date: October 2, 2020

End Date: October 30, 2020

\*\*\*\*\*

**Ross Township**

**Road:** DE Avenue – 3,810' west of 37th Street to 37th Street

Current Status: Scheduling reinstallation of structure

**Detour:** None

Project Information: This project includes milling, paving and gravel shoulders.

Start Date: May 20, 2020

End Date: October 30, 2020

\*\*\*\*\*

**Texas Township**

**Road:** 2nd Street – Paw Paw Lake Drive to S Avenue

Current Status: Paving week of 10/19/20

**Detour:** None

Project Information: This project includes milling, paving and gravel shoulders.

Start Date: October 1, 2020

End Date: Mid October

**Road:** O Avenue – 350' west of Glenwynd Drive to 800' west of Glenwynd Drive, O Avenue – 2,300' west of Glenwynd Drive to 2,800' west of Glenwynd Drive

Current Status: Adding gravel week of 10/19

**Detour:** Road closed to through traffic

Project Information: Temporal Road Lift

Start Date: October 1, 2020

End Date: Late October

\*\*\*\*\*

**Wakeshma Township**

**Road:** 44th Street – Z Avenue to X Avenue  
**Current Status:** Highshoulder removal completed,Gravel Installation week of 10/19/20  
**Detour:** None, but will have occasional traffic delays, Local traffic please proceed slowly through work zone.  
**Project Information:** Gravel Resurfacing  
**Start Date:** October 12, 2020  
**End Date:** October 30, 2020

**Road:** 47th Street – UV Avenue to T Avenue  
**Current Status:** Highshoulder removal completed,Gravel Installation week of 10/26/20  
**Detour:** None, but will have occasional traffic delays, Local traffic please proceed slowly through work zone.  
**Project Information:** Gravel Resurfacing  
**Start Date:** September 1, 2020  
**End Date:** Late October

\*\*\*\*\*

**County Wide Projects**

**Road:** Crack filling on various roads in Kalamazoo County  
**Current Status:** Second round of additional crack filling projects to begin the week of 10/12/20, weather pending. Starting in Comstock Township progressing counterclockwise through the county.  
**Detour:** Traffic to be maintained during project. Temporary traffic regulators may be necessary.  
**Project Information:** Crack filling  
**Start Date:** May 4, 2020  
**End Date:** November 1, 2020

###