




Road
Commission
of Kalamazoo
County

Road Commission of Kalamazoo County
Weekly Project Updates

HAVE YOU SIGNED UP?



RCKC CONNECT

RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at:

www.kalamazooountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update for the **week of October 18, 2021**. For further information call 269-381-3171 or visit RCKC website www.kalamazooountyroads.com.

“This information is made available to assist motorists in planning for construction delays,” Joanna Johnson, Managing Director of the Road Commission said. “Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a work zone**. Remember, these projects signify progress in improving our infrastructure!”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Brady Township

Road: X Avenue - 120' west of 33rd Street (southbound) to 33rd Street (northbound)
Current Status: Gravel Shoulders week of 10/18
Detour: None
Project Information: This project includes gravel, pulverizing, culvert installation, HMA base and surface paving, and tree removal.
Start Date: August 30, 2021
End Date: October 22, 2021

Comstock Township

Road: Kincaid Street - Josephine Street to 2,200' north of Josephine Street
Current Status: HMA Paving week of 10/18
Detour: None
Project Information: This project includes high shoulder removal, pulverizing, HMA base and surface coarse.
Start Date: June 7, 2021
End Date: Late October

Kalamazoo Township

Road: Nichols Road - W. Main Street to Ravine Road
Current Status: Contractor working on storm sewer between Alamo Ave and Grand Prairie Street.
Detour: Road closed to through traffic during the project. The detour route is West Main Street, Drake Road, Squires Drive, and Ravine Road.
Project Information: This project includes roadway resurfacing of Nichols Road from West Main Street to Ravine Road. Shoulder widening for non-motorized, curb and gutter, and storm sewer installation will occur with this project on Nichols Road between Alamo Avenue to Ravine Road. The traffic signal at Nichols Road and Grand Prairie will also be replaced and modernized.
Start Date: April 19, 2021
End Date: November 15, 2021

Pavilion Township

Road: S. Sprinkle Road - Milham Avenue to N Avenue (Pavilion Township / City of Portage)
Current Status: Paving complete. Adjusting manhole and valve box structures. Placing fog seal on centerline joint and painting pavement markings. Shoulder gravel placement to follow along with restoration.
Detour: One lane to be kept open in each direction on Sprinkle Road. Expect delays. Side roads may be closed temporarily for culvert replacements and water main work.

Project Information: Road rehabilitation project including 4 inches of existing surface milling and hot mix asphalt overlay. Culvert replacement at the County Drain under the intersection at Meredith Street. Additional culvert replacements and culvert lining within project limits. Drainage improvements at intersection of Milham Ave. Partnering with City of Portage for minor water main improvements at Meredith Street.

Start Date: October 4, 2021
End Date: November 18, 2021

Prairie Ronde Township

Road: 8th Street - XY Avenue to W Avenue
Current Status: Shoulder Gravel week of 10/18
Detour: None
Project Information: This project includes gravel, shoulder widening, pulverizing, trees, culverts, HMA Base, leveling , surface courses.

Start Date: July 26, 2021
End Date: Late October

Road: XY Avenue - 8th Street to US-131(Prairie Ronde / Schoolcraft Townships)
Current Status: Shoulder Gravel week of 10/18
Detour: Road will be closed to thru traffic. Use W Avenue West.
Project Information: This project includes gravel, shoulder widening, pulverizing, trees, culverts, HMA Base, leveling , surface courses.

Start Date: July 26, 2021
End Date: Late October

Richland Township

Road: AB Avenue - 28th Street to 29th Street
Current Status: HMA Surface Course Paving week of 10/18
Detour: None
Project Information: This project includes gravel, pulverizing, culvert installation, HMA base and surface paving, and tree trimming/removal.

Start Date: June 7, 2021
End Date: Late October

Road: AB Avenue - M-89 to 28th Street
Current Status: HMA Surface Course Paving week of 10/18

Detour: None

Project Information: Gravel, pulverizing, culvert Installation, HMA base and surface paving, tree trimming/removal

Start Date: June 7, 2021

End Date: Late October

Schoolcraft Township

Road: XY Avenue - 8th Street to US-131 (Schoolcraft / Prairie Ronde Townships)

Current Status: Gravel Shoulders week of 10/18

Detour: Road will be closed to thru traffic. Use W Avenue West.

Project Information: This project includes gravel, shoulder widening, pulverizing, trees, culverts, HMA base, leveling, surface courses.

Start Date: July 26, 2021

End Date: Late October

Texas Township

Road: O Avenue - 4th Street to 6th Street

Current Status: Awaiting Pavement markings

Detour: None

Project Information: This project includes milling and HMA overlay.

Start Date: August 26, 2021

End Date: Late October

Road: Riesling Street - PQ Avenue to Chianti Circle, Chianti Circle - PQ Avenue to Riesling Street

Current Status: Roadside Restoration Late October

Detour: None

Project Information: This project includes milling and HMA overlay.

Start Date: October 1, 2021

End Date: Late October

Road: Treasure Island Drive - Pepper Avenue to 2,544' north of Pepper Avenue, Pepper Avenue - Treasure Island Drive to 667' east of Finnagen Street, Woods Drive - Treasure Island Drive to 934' north of Treasure Island Drive, Finnagen Street - PQ Avenue to Pepper Avenue

Current Status: Paving, manhole adjustments, and slope restoration

Detour: None

Project Information: This project includes milling, HMA overlay and drainage improvements

Start Date: June 7, 2021

End Date: Late October

Wakeshma Township

Road: **39th Street - TU Avenue to T Avenue**
Current Status: Gravel Shoulders week of 10/18
Detour: **None**
Project Information: This project includes high shoulder removal, gravel, pulverizing, culvert installation, HMA base and surface paving.
Start Date: June 7, 2021
End Date: Late October

Road: **X Avenue - 38th Street to 40th Street**
Current Status: Awaiting tree removal End of October
Detour: **None**
Project Information: This project includes high shoulder removal, gravel, pulverizing, culvert installation, and tree trimming/removal.
Start Date: May 7, 2021
End Date: Late October

Road: **X Avenue - 37th Street to 38th Street**
Current Status: Awaiting tree removal End of October
Detour: **None**
Project Information: This project includes high shoulder removal, gravel, pulverizing, culvert installation, tree trimming/removal.
Start Date: May 23, 2021
End Date: Late October

Other Township

Road: **S. Sprinkle Road - Milham Road to N Avenue (City of Portage / Pavilion Township)**
Current Status: Paving complete. Adjusting manhole and valve box structures. Placing fog seal on centerline joint and painting pavement markings. Shoulder gravel placement to follow along with restoration.
Detour: **One lane to be kept open in each direction on Sprinkle Road. Expect delays. Side roads may be closed temporarily for culvert replacements and water main work.**

Project Information: Road rehabilitation project including 4 inches of existing surface milling and hot mix asphalt overlay. Culvert replacement at the County Drain under the intersection at Meredith Street. Additional culvert replacements and culvert lining within project limits. Drainage improvements at intersection of Milham Ave. Partnering with City of Portage for minor water main improvements at Meredith Street.

Start Date: June 16, 2021
End Date: November 18, 2021

Road: **32nd Street - DE Avenue to M-343 (Village of Richland)**

Current Status: Milling and HMA Paving week of 10/18

Detour: **None at this time**

Project Information: This project includes milling and HMA overlay.

Start Date: September 29, 2021

End Date: Late October

Road: **Richwood Lane - D Avenue to Pattiwood Lane (Village of Richland)**

Current Status: Paving week of 10/18

Detour: **None at this time**

Project Information: This project includes milling and HMA overlay.

Start Date: October 14, 2021

End Date: Late October

County Wide Projects

Road: **Crack filling on various roads in Kalamazoo County**

Current Status: Crack Fill continues; week of 10/18/2021 on Primary Roads County Wide.

Detour: **Traffic to be maintained during project. Temporary traffic regulators may be necessary.**

Project Information: Crack Filling

Start Date: April 19, 2021

End Date: Mid-December

Road: Pavement Marking on various roads in Kalamazoo County
Current Status: Legend markings to continue.
Detour: **Expect delays in work zones. Please do not follow pavement marking operations too close, as to avoid potential paint on vehicles.**
Project Information: Pavement Marking
Start Date: May 11, 2021
End Date: November 15, 2021

###