


FOR IMMEDIATE RELEASE
Thursday, October 30, 2025



Road Commission of Kalamazoo County
Weekly Project Updates

HAVE YOU SIGNED UP?



Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazoocountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update. For further information call 269-381-3170 or visit RCKC website www.kalamazoocountyroads.com.

"This information is made available to assist motorists in planning for construction delays," Travis Bartholomew, Managing Director of the Road Commission said. "Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a the work zone** . Remember, these projects signify progress in improving our infrastructure!"

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road: 8th Street - G Avenue to Hart Drive
Current Status: Week 11/3/2025 Punchlist items to closeout
Detour: Road Closed to Thru Traffic
Project Information: Gravel Pulverize, HMA Overlay, Drainage Improvements
Start Date: April 21, 2025
End Date: December 15, 2025

Cooper Township

Road: 14th Street - D Avenue to C Avenue
Current Status: Week of 11-3 Roadside restoration
Detour: None
Project Information: HMA Overlay
Start Date: October 13, 2025
End Date: November 15, 2025

Kalamazoo Township

Road: Pitcher Street - 2,675' south of Mosel Avenue to Mosel Avenue
Current Status: Restoration week of 11/3.
Detour: Intermittent road closures during the project. No detour route.
Project Information: Concrete Curb Replacement, manhole adjustments, milling, and paving
Start Date: October 2, 2025
End Date: November 14, 2025

Pavilion Township

Road: Q Avenue - 29th Street to 34th Street
Current Status: Restoration week of 11/3.
Detour: Q Avenue will be closed to through traffic during the project. The detour route is 29th Street, S Avenue, and 36th Street.
Project Information: This project includes tree clearing, crushing the existing asphalt to gravel sized pieces and mixed with the existing gravel, widening of shoulder, paving, and drainage improvements including some ditching.
Start Date: March 17, 2025
End Date: November 14, 2025

Texas Township

Road: Vankal Street – RS Avenue to Q Avenue
Current Status: Week of 11-3 Punch List items
Detour: none
Project Information: HMA Overlay
Start Date: June 30, 2025
End Date: November 15, 2025

Road: Vankal Street – 7,020’ south of RS Avenue to RS Avenue (CONTINGENCY PROJECT)
Current Status: Week of 11-3 Paving and shoulder gravel
Detour: none
Project Information: HMA Overlay
Start Date: October 20, 2025
End Date: November 15, 2025

Wakeshma Township

Road: X Avenue – 40th Street to 42nd Street (CONTINGENCY PROJECT)
Current Status: Drainage improvements to follow
Detour: None
Project Information: New gravel road surface, tree removal, and drainage improvements
Start Date: August 4, 2025
End Date: November 15, 2025

County Wide Projects

Road: Crack Filling on various roads in Kalamazoo County
Current Status: Various Locations
Detour: None
Project Information: Traffic to be maintained during project. This is a mobile operation, temporary traffic regulators may be necessary and slight delays are possible.
Start Date: May 12, 2025
End Date: November 15, 2025

###