




Road Commission of Kalamazoo County
Weekly Project Updates

HAVE YOU SIGNED UP?



Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazooountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update for the **week of November 4, 2024**. For further information call 269-381-3171 or visit RCKC website www.kalamazooountyroads.com.

“This information is made available to assist motorists in planning for construction delays,” Joanna Johnson, Managing Director of the Road Commission said. “Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a work zone**. Remember, these projects signify progress in improving our infrastructure!”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road: **D Avenue - 6th Street to Ravine Road**
Current Status: Roadside restoration & pavement markings week of 11/4.
Detour: **D Avenue will be closed intermittently to through traffic during the project. The detour route is Ravine Road and 6th Street.**
Project Information: This project includes tree removal and trimming, drainage improvements, asphalt paving, and restoration.
Start Date: April 8, 2024
End Date: November 15, 2024

Climax Township

Road: **37th Street - T Avenue to S Avenue**
Current Status: Week of 11-4 Final Grading
Detour: **None**
Project Information: This project includes tree removal and trimming, drainage improvements and gravel resurfacing
Start Date: September 5, 2024
End Date: November 15, 2024

Road: **41st Street - RS Avenue to R Avenue**
Current Status: Week of 11-4 Final Grading
Detour: **None**
Project Information: This project includes tree removal and trimming, drainage improvements and gravel resurfacing
Start Date: September 5, 2024
End Date: November 15, 2024

Comstock Township

Road: **Larch Avenue- Ripley Street to Comstock Avenue; Azuba Avenue – Ripley Street to Comstock Avenue; Harway Avenue – 250’ south of Ripley Street to Comstock Avenue; Ripley Street – 150’ east of Larch Avenue to Harway Avenue**
Current Status: Week of 11-4 Manhole Adjustment
Detour: **None**
Project Information: HMA Overlay
Start Date: September 1, 2024
End Date: November 15, 2024

Kalamazoo Township

Road: Drake Road - 1635' south of Ravine Road to 245' south of Ravine Road
Current Status: Adjusting manholes & pavement markings week of 11/4.
Detour: None
Project Information: This project includes asphalt milling, asphalt paving, manhole adjustments, tree trimming, and restoration.
Start Date: September 10, 2024
End Date: November 15, 2024

Texas Township

Road: PQ Avenue - 5th Street to 6th Street
Current Status: Pavement markings week of 11/4.
Detour: None
Project Information: This project includes asphalt milling, asphalt paving, manhole adjustments, tree trimming, and restoration.
Start Date: September 23, 2024
End Date: November 15, 2024

Road: 5th Street - Q Avenue to PQ Avenue
Current Status: Pavement markings week of 11/4.
Detour: None
Project Information: This project includes asphalt milling, asphalt paving, manhole adjustments, tree trimming, and restoration.
Start Date: September 23, 2024
End Date: November 15, 2024

County Wide Projects

Road: Pavement Marking on various roads in Kalamazoo County
Current Status: Pavement markings installation on projects countywide
Detour: Expect delays in work zones. Please do not follow pavement marking operations too close, as to avoid potential paint on vehicles.
Project Information: Pavement Marking on various roads in Kalamazoo County
Start Date: June 3, 2024
End Date: November 15, 2024