

FOR IMMEDIATE RELEASE
Thursday, May 7, 2026



Road Commission of Kalamazoo County
Weekly Project Updates

HAVE YOU SIGNED UP?



Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at:
www.kalamazoocountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update. For further information call 269-381-3170 or visit RCKC website www.kalamazoocountyroads.com.

“This information is made available to assist motorists in planning for construction delays,” Travis Bartholomew, Managing Director of the Road Commission said. “Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a the work zone** . Remember, these projects signify progress in improving our infrastructure!”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road: AB Avenue - 7,900' east of 1st Street to Ravine Road
Current Status: Week of 5-11 Tree Removal will begin, drainage improvements to follow

Detour: None
Project Information: RCKC Preventative Maintenance
Start Date: April 15, 2026
End Date: October 15, 2026

Brady Township

Road: West Indian Lake Drive - 1,500' north of UV Avenue to 2,300' north of UV Avenue

Current Status: 5/11 Culvert replacement

Detour: None
Project Information: Replacing cross culvert
Start Date: April 15, 2026
End Date: October 15, 2026

Comstock Township

Road: Beth Ann Avenue - Nichole Street to Ilene Street

Current Status: Week of 5/11 Roadside Restoration

Detour: None
Project Information: Manhole adjustments, drainage improvements, milling and HMA resurfacing

Start Date: April 15, 2026
End Date: October 15, 2026

Road: Shadow Lane Avenue - Sarah Street to Kimberly Street

Current Status: Week of 5/11 Roadside Restoration

Detour: None
Project Information: Manhole adjustments, drainage improvements, milling and HMA resurfacing

Start Date: April 15, 2026
End Date: October 15, 2026

Road: Blake Boulevard - Nichole Street to 35th Street
Current Status: Week of 5/11 Roadside Restoration
Detour: None
Project Information: Manhole adjustments, drainage improvements, milling and HMA resurfacing

Start Date: April 15, 2026
End Date: October 15, 2026

Road: Courtney Street - 433' south of Shadow Lane Avenue to Blake Boulevard

Current Status: Week of 5/11 Roadside Restoration
Detour: None
Project Information: Manhole adjustments, drainage improvements, milling and HMA resurfacing

Start Date: April 15, 2026
End Date: October 15, 2026

Road: Cynthia Street - 433' south of Shadow Lane Avenue to Blake Boulevard
Current Status: Week of 5/11 Roadside Restoration
Detour: None
Project Information: Manhole adjustments, drainage improvements, milling and HMA resurfacing

Start Date: April 15, 2026
End Date: October 15, 2026

Road: Ilene Street - Beth Ann Avenue to Blake Boulevard
Current Status: Week of 5/11 Roadside Restoration
Detour: None
Project Information: Manhole adjustments, drainage improvements, milling and HMA resurfacing

Start Date: April 15, 2026
End Date: October 15, 2026

Road: **Miah Street - Sarah Street to Mildred Street**
Current Status: Week of 5/11 Roadside Restoration
Detour: **None**
Project Information: Manhole adjustments, drainage improvements, milling and HMA resurfacing

Start Date: April 15, 2026
End Date: October 15, 2026

Road: **Mildred Street - Shadow Lane Avenue to Miah Street**
Current Status: Week of 5/11 Roadside Restoration
Detour: **None**
Project Information: Manhole adjustments, drainage improvements, milling and HMA resurfacing

Start Date: April 15, 2026
End Date: October 15, 2026

Road: **Nichole Street - Beth Ann Avenue to Blake Boulevard**
Current Status: Week of 5/11 Roadside Restoration
Detour: **None**
Project Information: Manhole adjustments, drainage improvements, milling and HMA resurfacing

Start Date: April 15, 2026
End Date: October 15, 2026

Road: **Sarah Street - 419' south of Shadow Lane Avenue to Miah Street**
Current Status: Week of 5/11 Roadside Restoration
Detour: **None**
Project Information: Manhole adjustments, drainage improvements, milling and HMA resurfacing

Start Date: April 15, 2026
End Date: October 15, 2026

Road: Midlink Drive - Park Circle Drive to Old Cork Street
Current Status: Week of 5/11 Pavement Markings
Detour: None
Project Information: Manhole adjustments, milling, and HMA resurfacing
Start Date: April 15, 2026
End Date: October 15, 2026

Road: Midlink Drive - Sprinkle Road to Midlink Drive
Current Status: Week of 5/11 Pavement Markings
Detour: None
Project Information: Manhole adjustments, milling, and HMA resurfacing
Start Date: April 15, 2026
End Date: October 15, 2026

Oshtemo Township

Road: 9th Street - Stadium Drive to Quail Run
Current Status: Excavation, sidewalk grading, removals, installing driveway culverts, installing curb & sidewalk week of 5/11.
Detour: Traffic control shall consist of a shoulder and lane closure with a lane shift on a 3 lane undivided roadway.
Project Information: Constructing a sidewalk along 9th Street. Project includes curbs, ramps, and drainage improvements.
Start Date: March 30, 2026
End Date: June 26, 2026

Texas Township

Road: 5th Street - N Eagle Lake Drive to OP Avenue
Current Status: Drainage improvements upcoming
Detour: None
Project Information: Milling and Paving
Start Date: April 6, 2026
End Date: June 1, 2026

Road: E Eagle Lake Drive - 950' South of OP Avenue to OP Avenue
Current Status: Drainage improvements upcoming
Detour: None
Project Information: Milling and Paving
Start Date: April 6, 2026
End Date: June 1, 2026

Road: 9th Street / O Avenue - 390' West of 9th Street to Cracker Barrel Drive
Current Status: 5/11 Manhole adjustments
Detour: None
Project Information: Paving
Start Date: April 23, 2026
End Date: May 18, 2026

Wakeshma Township

Road: X Avenue - 40th Street to 42nd Street
Current Status: 5/11 Tree removal and drainage improvements upcoming
Detour: None
Project Information: removing trees and stump grinding
Start Date: April 13, 2026
End Date: November 15, 2026

County Wide Projects

Road: Crack Filling on various roads in Kalamazoo County
Current Status: Crackfill Starting in various townships.
Detour: None
Project Information: Traffic to be maintained during project. This is a mobile operation, temporary traffic regulators may be necessary and slight delays are possible.

Start Date: May 4, 2026
End Date: July 1, 2026

Road: Hot Mix Asphalt Wedging on various roads in Kalamazoo County
Current Status: Wedging will continue in various townships.
Detour: None
Project Information: Placing short stretches of asphalt pavement to bridge small areas of excessive cracking or to correct road slope.

Start Date: April 15, 2026
End Date: October 15, 2026