


FOR IMMEDIATE RELEASE
Thursday, August 27, 2026



Road Commission of Kalamazoo County
Weekly Project Updates

HAVE YOU SIGNED UP?



Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazoocountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update. For further information call 269-381-3171 or visit RCKC website www.kalamazoocountyroads.com.

"This information is made available to assist motorists in planning for construction delays," Travis Bartholomew, Managing Director of the Road Commission said. "Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a the work zone** . Remember, these projects signify progress in improving our infrastructure!"

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road: C Avenue - 6th Street to Ravine Road

Current Status: Week of 8/31 tree removal and ditching starting

Detour: None

Project Information: RCKC Preventive Maintenance

Start Date: April 15, 2026

End Date: October 15, 2026

Brady Township

Road: West Indian Lake Drive - 1,500' north of UV Avenue to 2,300' north of UV Avenue

Current Status: Milling and paving upcoming

Detour: None

Project Information: Milling and paving

Start Date: April 15, 2026

End Date: October 15, 2026

Comstock Township

Road: Comstock Avenue - Sprinkle Road to River Street

Current Status: For the week of August 31, finishing installation of curb and gutter

Detour: Comstock Avenue will be closed to through traffic and detoured using River Street, I-94 BL, and Sprinkle Road.

Project Information: 0.85 Miles of asphalt milling and resurfacing, concrete curb and gutter

Start Date: June 1, 2026

End Date: September 20, 2026

Road: Sprinkle Road - 975' South of Gull Road to 750' North of Gull Road

Current Status: August 28th, outside lanes south of Gull Road will be milled and paved. Work should be done by 3:00pm.

Detour: Traffic Control will be set up to allow single lane traffic for North and Southbound lanes. Please be mindful and pay attention to lane closures.

Project Information: 0.38 miles of asphalt milling and resurfacing

Start Date: July 13, 2026

End Date: September 25, 2026

Kalamazoo Township

Road: **Westwood Drive Garage - Westwood Drive to 275' south of Westwood Drive**

Current Status: Week of 08/31 Pipe lining

Detour: **None**

Project Information: Drainage Rehab

Start Date: August 19, 2026

End Date: October 15, 2026

Road: **Dwillard Drive - 356' south of Kenilworth Avenue to East Main Street**

Current Status: Manhole adjustments, roadside restoration

Detour: **None**

Project Information: RCKC Preventive Maintenance

Start Date: April 15, 2026

End Date: October 15, 2026

Road: **Ashley Drive - Kenilworth Avenue to East Main Street**

Current Status: Manhole adjustments, roadside restoration

Detour: **None**

Project Information: RCKC Preventive Maintenance

Start Date: April 15, 2026

End Date: October 15, 2026

Road: **Arthur Avenue - Charles Street to East Main Street**

Current Status: Manhole adjustments, roadside restoration

Detour: **None**

Project Information: RCKC Preventive Maintenance

Start Date: April 15, 2026

End Date: October 15, 2026

Road: Clearview Street - Kenilworth Avenue to East Main Street

Current Status: Manhole adjustments, roadside restoration

Detour: None

Project Information: RCKC Preventive Maintenance

Start Date: April 15, 2026

End Date: October 15, 2026

Oshtemo Township

Road: M Avenue - Vankal Street to 4th Street

Current Status: week of 8/31 tree removal starting

Detour: None

Project Information: Drainage improvements, Milling, and HMA resurfacing

Start Date: April 15, 2026

End Date: October 15, 2026

Schoolcraft Township

Road: Starlet Street - South Hill Avenue to Crimora Street

Current Status: week of 8/31 milling and paving

Detour: None

Project Information: New HMA Surface, Cold milling, and drainage improvements

Start Date: April 15, 2026

End Date: October 15, 2026

Wakeshma Township

Road: 44th Street - U Avenue to T Avenue

Current Status: week of 8/31 Gravel Resurfacing

Detour: None

Project Information: RCKC Preventive Maintenance

Start Date: August 10, 2026

End Date: October 15, 2026

County Wide Projects

Road: Crack Filling on various roads in Kalamazoo County

Current Status: Crackfill continuing in various townships.

Detour: None

Project Information: Traffic to be maintained during project. This is a mobile operation, temporary traffic regulators may be necessary and slight delays are possible.

Start Date: May 4, 2026

End Date: 11/15/2026

Road: **Pavement Marking on various roads in Kalamazoo County**
Current Status: Pavement marking work will continue throughout the county, including the installation of roadway markings and pavement legends as part of various road improvement projects.

Detour: **Expect delays in work zones. Please use caution and do not follow pavement marking vehicles too closely to help prevent wet paint from getting on your vehicle.**

Project Information: Pavement Markings
Start Date: June 1, 2026
End Date: October 15, 2026

###