




Road
Commission
of Kalamazoo
County

HAVE YOU SIGNED UP?



RCKC CONNECT
RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazooountyroads.com



Road Commission of Kalamazoo County

Weekly Project Updates in Ross Township

Ross Township, MI-

In an effort to keep Ross Township citizens informed of the latest traffic and road maintenance operations in the Township by the Road Commission, we have provided the following update for the **week of September 9, 2019.**

“This information is made available to assist residents in preparing and planning for construction projects in your neighborhoods,” Joanna Johnson, Managing Director of the Road Commission said. **“Please be patient, alert, slow down, stay informed, and be cautious when approaching a work zone.** Remember, these projects signify progress in improving our infrastructure and are a valuable investment.”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Questions?

Contact: Ross Township: Rob Baker 269-731-4888 or supervisor@rosstown.comcastbiz.net
Road Commission: (269) 381-3171 or info@kalamazooountyroads.com

Road: 42nd Street – 4,000' north of M-89 to C Avenue
Current Status: Top course paving completed. Cleanup and restoration to follow.
Detour: Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Mid-September

Road: 44th Street – Augusta Drive to 528' north of Augusta Drive, 44th Street – EF Avenue to 2,955' north of EF Avenue

Current Status: Top course paved 9/5/2019. Cleanup and restoration to follow.

Detour: Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Mid-September

Road: 44th Street – C Avenue to Baseline Road, Baseline Road – 44th Street to 1,920' east of 44th Street

Current Status: Drainage work to be completed week of 9/9/2019. Top course pave to be scheduled.

Detour: Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Mid-September

Road: 45th Street – B Avenue to Baseline Road

Current Status: Top course pave waiting to be scheduled.

Detour: Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Mid-September

Road: **Baseline Road – 39th Street to 42nd Street**
Current Status: Top course paved from 40th ST east to 42nd ST completed. Finish paving week of 9/9/2019.
Detour: **Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**
Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Mid-September

Road: **EF Avenue – 42nd Street to 44th Street**
Current Status: Top course paved completed on 9/5/2019. Cleanup and restoration to follow.
Detour: **Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**
Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Mid-September

Road: **FG Avenue – 39th Street to Village of Augusta Westerly Limits**
Current Status: Top course paving completed. Cleanup and restoration to follow.
Detour: **Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**
Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Mid-September

Road: Sylvan Court – 714' west of Burlington Drive to Burlington Drive, Burlington Drive – Corey to East Gull Lake Drive, Norris Street – Midlake Drive to Burlington Drive, Midlake Drive – Norris Street to Harger Street, Midlake Drive – 305' south of Burlington Drive to Burlington Drive, Wendel Drive – Midlake Drive to Norris Street, Snyder Street – Midlake Drive to Norris Street, Paris Street – Midlake Drive to Burlington Drive, Makin Street – Harger Street to Burlington Drive, Harger Street – Midlake Drive to Makin Street, Hoffmaster Street – Burlington Drive to Midland Drive, Midland Drive – Hoffmaster Street to C Avenue, C Avenue – Burlington Drive to East Gull Lake Drive, Moon – Burlington Drive to East Gull Lake Drive, Corey – Burlington Drive to East Gull Lake Drive, Burlington (Willow Beach Rd) – East Gull Lake Drive to 289' north of East Gull Lake Drive (Midland Park Plat and Half Moon, Gull Lake Park)

Current Status: Milling to begin 9/10/2019 through 9/11/2019.

Detour: **Traffic to be maintained during project. Temporary traffic regulating operations may be necessary.**

Project Information: Milling surface followed by asphalt paving.
Start Date: End of August
End Date: Late September

###