


FOR IMMEDIATE RELEASE
Friday, September 4, 2026



Road Commission of Kalamazoo County
Weekly Project Updates

HAVE YOU SIGNED UP?



Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazoocountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update. For further information call 269-381-3171 or visit RCKC website www.kalamazoocountyroads.com.

"This information is made available to assist motorists in planning for construction delays," Travis Bartholomew, Managing Director of the Road Commission said. "Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a the work zone** . Remember, these projects signify progress in improving our infrastructure!"

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road: C Avenue - 6th Street to Ravine Road
Current Status: Ditching and culverts starting 9/08/2026
Detour: None
Project Information: RCKC Preventive Maintenance
Start Date: April 15, 2026
End Date: October 15, 2026

Brady Township

Road: West Indian Lake Drive - 1,500' north of UV Avenue to 2,300' north of UV Avenue
Current Status: Milling and paving upcoming
Detour: None
Project Information: Milling and paving
Start Date: April 15, 2026
End Date: October 15, 2026

Comstock Township

Road: Comstock Avenue - Sprinkle Road to River Street
Current Status: For the week of September 7th, hand patching between curb and existing road. Potentially start milling toward end of the week.
Detour: Comstock Avenue will be closed to through traffic and detoured using River Street, I-94 BL, and Sprinkle Road.
Project Information: 0.85 Miles of asphalt milling and resurfacing, concrete curb and gutter replacement, and storm sewer replacement
Start Date: June 1, 2026
End Date: September 20, 2026

Kalamazoo Township

Road: Westwood Drive Garage - Westwood Drive to 275' south of Westwood Drive
Current Status: Week of 09/07/2026 Pipe lining
Detour: None
Project Information: Drainage Rehab
Start Date: August 19, 2026
End Date: October 15, 2026

Road: Dwillard Drive - 356' south of Kenilworth Avenue to East Main Street
Current Status: Manhole adjustments, roadside restoration
Detour: None
Project Information: RCKC Preventive Maintenance
Start Date: April 15, 2026
End Date: October 15, 2026

Road: Ashley Drive - Kenilworth Avenue to East Main Street
Current Status: Manhole adjustments, roadside restoration
Detour: None
Project Information: RCKC Preventive Maintenance
Start Date: April 15, 2026
End Date: October 15, 2026

Road: Arthur Avenue - Charles Street to East Main Street
Current Status: Manhole adjustments, roadside restoration
Detour: None
Project Information: RCKC Preventive Maintenance
Start Date: April 15, 2026
End Date: October 15, 2026

Road: Clearview Street - Kenilworth Avenue to East Main Street
Current Status: Manhole adjustments, roadside restoration
Detour: None
Project Information: RCKC Preventive Maintenance
Start Date: April 15, 2026
End Date: October 15, 2026

Oshtemo Township

Road: M Avenue - Vankal Street to 4th Street
Current Status: week of 09/08 tree removal starting
Detour: None
Project Information: Drainage improvements, Milling, and HMA resurfacing
Start Date: April 15, 2026
End Date: October 15, 2026

Road: W Michigan Avenue - Venture Park Road to Drake Road
Current Status: For the week of 9/7, structure adjustments are anticipated. Milling and paving is anticipated to start the week of 9/14.
Detour: W Michigan Avenue will be closed and detoured using Drake Road and Stadium Drive during paving operations
Project Information: 0.8 miles of asphalt milling and resurfacing
Start Date: September 8, 2026
End Date: September 30, 2026

Prairie Ronde Township

Road: 10th Street - VW Avenue to U Avenue
Current Status: Starting Ditching and culvert placement 9/08/26
Detour: None
Project Information: 4" new gravel, drainage improvements, tree removal
Start Date: September 1, 2026
End Date: October 15, 2026

Schoolcraft Township

Road: 22nd Street - 2,640' South of U Avenue to U Avenue
Current Status: Roadside restoration
Detour: None
Project Information: New HMA Surface, Cold milling, and drainage improvements
Start Date: September 1, 2026
End Date: October 15, 2026

Road: Starlet Street - South Hill Avenue to Crimora Street
Current Status: 09/08 roadside restoration starting
Detour: None
Project Information: New HMA Surface, Cold milling, and drainage improvements
Start Date: September 1, 2026
End Date: October 15, 2026

Road: Jasmine Avenue - Crocus Street to 616' East of Honeysuckle Street;
Honeysuckle Street - VW Avenue to Jasmine Avenue
Current Status: week of 09/08 paving scheduled
Detour: None
Project Information: New HMA Surface, Cold milling, and drainage improvements
Start Date: September 1, 2026
End Date: October 15, 2026

Road: 44th Street - U Avenue to T Avenue
Current Status: week of 09/08 installing culverts
Detour: None
Project Information: RCKC Preventive Maintenance
Start Date: August 10, 2026
End Date: October 15, 2026

County Wide Projects

Road: Crack Filling on various roads in Kalamazoo County
Current Status: Crackfill continuing in various townships.
Detour: None
Project Information: Traffic to be maintained during project. This is a mobile operation, temporary traffic regulators may be necessary and slight delays are possible.
Start Date: May 4, 2026
End Date: 11/15/20026

Road: Pavement Marking on various roads in Kalamazoo County
Current Status: Pavement marking work will continue throughout the county, including the installation of roadway markings and pavement legends as part of various road improvement projects.
Detour: Expect delays in work zones. Please use caution and do not follow pavement marking vehicles too closely to help prevent wet paint from getting on your vehicle.
Project Information: Pavement Markings
Start Date: June 1, 2026
End Date: October 15, 2026

###